APPENDIX B
Inspector's Daily Reports

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 3 Foreman _____ Date AUG. 15, 2002

Time Start Work 7:30 AM Time Stop Work 4:00 PM Date Start _____

Date S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold (Warm) Temp. Range 90°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment	Materials Delivered (Quantity and Supplier)
1-70 ZIC KAWASAKI	
RUBBER TIRE LOADER	
1-S1900 2000 GALLON WATER TRUCK INTERNATIONAL HARVESTOR	

REPORT (including discussions with contractors) EL-CO SET UP PIPE YARDS ON JOBSITE

Work Performed ON THE CORNER OF N.I STREET AND W. HOME STREET CLEARED AND LEVELED YARDS OF DEBRIS. MOISTEN YARD SUBGRADE BEFORE UNLOADING DIP FROM

~~Inspection/tests Performed~~ TRUCKS, 24" X 18' APPROX BLACK U.S. STEEL DUCTILE PIPE. ALSO FENCED A FUTURE PIPEYARD AT THE CORNER OF MT VERNON AVENUE AND W. 14TH

~~Meetings:~~ STREET.

Visitors: BOB NAGY CITY S.B. PUBLIC WORKS
JOHN WILES EL-CO CONTRACTORS, INC.
RUSSELL SMITH SBMWD.

~~Changed Conditions/Delays/Conflicts Encountered~~ FENCEING CO; POTOSAN AZUA CA. #800-638-1233. ETSNESTA AND CRISTOBAL.

Remarks: SICK PERSON'S ADDRESS: 986 W. HOME STREET.

Time _____ Inspector NICK REYLEK.

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCLY PIPELINE. Contract No. _____ Contractor EL-CO

Crew: _____ Foreman _____ Date AUG. 16, 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start _____

Date S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold (Warm) Temp. Range 90°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment	Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) HILLWIG GOLKOW LAND SURVEYING

Work Performed CONTINUING TO LAY OUT THE DIP LINE FOR SCHEDULE 1 PIPELINE CONSTRUCTION.

Inspection/tests Performed _____

Meetings: _____

Visitors: 2 - SURVEY CREWS - HILLWIG GOLKOW

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCLY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 4 Foreman TROY KIRTLEY Date AUG. 19, 2002

Time Start Work 7:30 AM Time Stop Work 4:00 PM Date Start _____

Date S S (M) T W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 89°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

CITY STREETS.

Equipment 2-410 JOHN DEERE BACKHOES Materials Delivered (Quantity and Supplier)

1-MPH-100 BOMAG AC GRINDER. 1-2000 GALLON WATER
1-BD 250 BRUCE BROOM STREET SWEEPER. TRUCK FL70
1-70 ZIV KAWASAKI RUBBER TIRE LOADER. FREIGHTLINER.

REPORT (including discussions with contractors) EL-CO SET UP TRAFFIC CONTROL.

Work Performed AND STARTED DIP TRENCH LINE AS PART PAVEMENT GRINDING STARTING AT STATION NO. 13+02 ON W. HOWE STREET TO STATION NO. 107+85

Inspection/tests Performed ON W. 14TH STREET. INCLUDES PART OF N. PERRIS STREET. EL-CO EXCAVATED POTHOLES IN PIPE TRENCH FOR EXISTING GAS LINES AND OTHER

~~Meetings:~~ UTILITIES, ON N. PERRIS STREET.

Visitors: BOB NAGY CITY S.B. PUBLIC WORKS
LOUIS TORBIH SBMWD
ALAN HILLWIG - HILLWIG-GOODROW LAND SERVEY
JAMES DYE SBMWD.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK PEYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCLE PIPELINE Contract No. _____ Contractor EL-CC

Crew: _____ Foreman TRUY KIRTLEY Date AUG 20, 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start _____

Date S S M (T) W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 55°

Site Condition: Clear Muddy Dusty Other From _____ To _____

Equipment 2-4 YD JD BACKHOES ~~Materials Delivered (Quantity and Supplier)~~

1-650 D-6 JOHNDEERE TRACK EXCAVATOR WITH SHEEP'S FOOT WHEEL

1-LOADER 1-WATER TRUCK

1-STREET BROOM SWEEPER.

REPORT (including discussions with contractors) STARTED TO EXCAVATE AND

Work Performed INSTALL THE 16" DIP ON W. HOME STREET

STOPPED PIPE PLACEMENT TO STATION NO. 12+31.

Inspection/tests Performed _____

Meetings: _____

Visitors: BOB NAGY CITY E.E. PUBLIC WORKS

RUSSELL SMITH SEMWD.

BILL KIRK SIGNET.

Changed Conditions/Delays/Conflicts Encountered SEWER LATERALS IN THE

FLOW LINE OF THE 16" DIP. FAKED THE 16" DIP

ABOVE THE CLAY LATERALS, BY LEVELING THE

16" DIP.

Remarks: REPAIR SEWER LATERALS AT STATION NO.

12+79 AND 12+31

Time _____ Inspector NIK KEPLER

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date AUG 21, 2002

Time Start Work 7:30 AM Time Stop Work 4:30 PM Date Start _____

Date S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold (Warm) Temp. Range 90°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) EXCAVATED AND INSTALLED 16"

Work Performed DIP ON W. HOME STREET TO STATION NO. 10+00. SURVEYORS ON JOBSITE, ADDITIONAL SURVEYING ON N. PERRIS STREET.

Inspection/tests Performed

COMPACTION TESTS PERFORMED ON DIP TRENCH BACKFILL MATERIAL.

Meetings:

Visitors: LOUIS TORBITT S.B.M.W.D.
BOB NAGY CITY S.B. PUBLIC WORKS
RUSSELL SMITH S.B.M.W.D.
SURVEY CREW - HILLWIG - GOODROW LAND SERVEYING.

Changed Conditions/Delays/Conflicts Encountered

Remarks: EL-CO STARTED TO REMOVE 2" STEEL GASLINE + BANDON, FROM PIPE TRENCH.

Time _____ Inspector NICK KEYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date AUG. 22, 2002

Time Start Work 7:30 Time Stop Work 4:30 Date Start _____

Date S S M T W (Th) F Weather: Clear (Overcast) Rain Snow Hot Cold (Warm) Temp. Range 93°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment 2 - BACKHOES	Materials Delivered (Quantity and Supplier)
1 - AIR COMPRESSOR	
1 - LOADER	
1 - STREET SWEEPER	

REPORT (including discussions with contractors) EL-CO CONTINUED TO REMOVE

Work Performed ABANDON 2" STEEL GASLINE FROM PIPE TRENCH. EXCAVATED AND INSTALLED THE 11" WELL ASSEMBLY AT STATION NO. 112+62 AT THE INTERSECTION OF

Inspection/tests Performed W. HOME STREET AND N. PEPPER STREET. EL-CO NEEDED TO ADD ADDITIONAL 12" M.J. 45° BEND TO COMPLETE THE WELL ASSEMBLY.

Meetings: _____

Visitors: RUSSELL SMITH SBMWD
LOUIS TORBITT SBMWD.
BOB NAGY CITY S.B. PUBLIC WORKS.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: PEA GRAVEL BEING USED IN PIPE ZONE AND LARGE VOID AREAS UNDER DIP.

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIFTLEY Date AUG. 23, 2002

Time Start Work 7:30 Time Stop Work 4:30 Date Start _____

Date S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold (Warm) Temp. Range 95°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment 1-LOADER 2-BACKHOES 1-WATER TRUCK 1-STREET BROOM SWEEPER 1-JD TRACK EXCAVATOR WITH SHEEP'S FOOT WHEEL. 1-200 LC JOHN DEERE TRACK EXCAVATOR.

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) CONTINUED TO REMOVE ABANDON

Work Performed 2" STEEL GASLINE IN PIPE TRENCH. STARTED EXCAVATE AND INSTALL BOTH 12" PVC AND 24" DIP IN BOTTOM OF TRENCH, TO STATION NO. 110+60 ON

Inspection/tests Performed N. PERRIS STREET. USED PEA GRAVEL TO BACKFILL AROUND 12" DIP CROSSING UNDER THE 24" DIP AT STATION NO. 112+55.

~~Meetings:~~ CONTRACTOR USED EXCAVATOR WITH SHEEP'S FOOT WHEEL TO COMPACT TRENCH BACKFILL MATERIAL.

Visitors: RUSSELL SMITH SBMWD
BOB NAGY CITY S.B. PUBLIC WORKS.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: SEWER LATERAL REPAIRS AT STATION NO. 112+27, 111+13 AND 110+62.

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor [illegible]

Crew: 7 Foreman [illegible] Date AUG. 2[illegible], 2002

Time Start Work 7:30 AM Time Stop Work 4:30 PM Date Start _____

Date S S (M) T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold (Warm) Temp. Range 92°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

CITY STREET PAVED SURFACE.

8 TRUCKS OF 20" DIP AT [illegible] YARD

Equipment [illegible] BACKHOES

Materials Delivered (Quantity and Supplier)

1 - EXCAVATOR WITH SHEEP FOOT WHEEL

1 - EXCAVATOR

1 - LOADER 1 - WATER TRUCK

REPORT (including discussions with contractors) EXCAVATED AND INSTALLED

Work Performed BOTH 12" PVC AND 24" DIP ON N. PERRIS STREET TO STATION NO. 108+92 LOCATED ON W. 14TH STREET ALSO INSTALLED BOTH 12" AND

Inspection/tests Performed 24" MJ 90° BENDS AT STATION NO. 109+54. AT THE INTERSECTION OF W. 14TH STREET AND N. PERRIS STREET.

Meetings: _____

Visitors: BOB NAGY CITY S.E. PUBLIC WORKS LOUIS TORBITT SBMWD.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: SEWER LATERAL REPAIRS AT STATION NO. 110+24, WITH CLAY PIPE.

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSKEGON PIPELINE Contract No. _____ Contractor EL-CO

Crew: 7 Foreman TROY KIRTLEY Date AUG. 27, 2002

Time Start Work 7:30 Time Stop Work 5:00 Date Start _____

Date S S M (T) W Th F Weather: (Clear) Overcast Rain Snow Hot Cold (Warm) Temp. Range 94°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment 1- GRINDER

Materials Delivered (Quantity and Supplier)

2- BACKHOES 1- WATER TRUCK

1- EXCAVATOR 1- LOADER

1- EXCAVATOR WITH 24" SHEEPSFOOT WHEEL

REPORT (including discussions with contractors) STOPPED GRINDING ASPHALT

Work Performed PAVEMENT IN TRENCH AREA TO STATION NO. 106+85 ON W. 14TH STREET. EXCAVATE AND INSTALLED BOTH 12" PVC AND 24" DIP TO STATION NO. 105+85

Inspection/tests Performed ON W. 14TH STREET, CONTINUED TO BACKFILL AND COMPACT TRENCH BACKFILL MATERIAL DURING PIPE PLACEMENT.

Meetings: DISCUSSED WITH LOUIS ABOUT THE NEED FOR A AIR-VAC ON W. HORSE STREET. LOUIE WANTED TO CHECK WITH THE WATER DISTRICT ON THE NEED FOR A AIR VAC WHERE THE 10" DIP CROSSES OVER THE SEWER LATERALS.

Visitors: BOB NAGY CITY S.B. PUBLIC WORKS.
LOUIS TORBOH SBMWD.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: SEWER LATERAL REPAIRS AT STATION NO. 108+18 AND 107+50.

EL-CO REPAIRED GRASS STRIP

~~Time~~ BACK OF CURB AT Inspector NICK REYLEK

~~Mileage~~ 1063 14TH STREET.

URS CORPORATION

INSPECTORS DAILY REPORT

Project: MUSCOY PIPELINE | Contract No. | Contractor: EL-CO
Crew: 7 | Foreman: TROY KIRTLEY | Date: AUG. 26, 2002
Time Start Work: 7:30 | Time Stop Work: 4:00 | Date Start
Date: S S M T (W) Th F | Weather: (Clear) Overcast Rain Snow Hot | Cold (Warm) Temp. Range: 92°
Site Condition: (Clear) Muddy Dusty Other | From | To
SAME

Equipment: SAME

Materials Delivered (Quantity and Supplier):
BOB NAGY CITY S.B. PUBLIC WORKS JOHN WILES EL-CO
LOUIS TORBITT SBMWD. ALAN HILLWIG HILLWIG-GOODRO
JOHN VAN HAVERMAAT CITY S.B. SEWER DEPT.

REPORT (including discussions with contractors)
Work Performed: STOPPED GRINDING OF ASPHALT PAVEMENT AT STATION NO. 103+13, IN THE INTERSECTION OF MASSACHUSETTES AVENUE WHERE GRINDER HIT A SQUARE SEWER MAN HOLE THAT WAS COVERED WITH ASPHALT PAVEMENT. CONTINUED TO EXCAVATE AND INSTALLED BOTH 12" PVC AND 24" DIP TO STATION NO. 103+75, ON W. 14TH STREET.

Inspection/tests Performed:

Meetings: DISCUSSED WITH LOUIS AND JOHN WILES TO REC[illegible] THE PIPELINE, JOHN FROM SEWER DEPT., ON JOBSITE WITH CITY SEWER PLANS SHOWING THE LOCATION OF THE LIVE SEWER MANHOLE AND THE LATERAL THAT TRAVELS DOWN THE DESIGN PIPELINE LOCATION. PM) MET WITH ALAN HILLWIG SERVEYOR TO HELP RE-LOCATE THE NEW PIPE ROUTE DOWN W. 14TH STREET. DISCUSSED WITH JOHN WILES THE NEED TO WRITE UP THE COST AND MATERIALS FOR THE CHANGE ORDER TO REROUTE THE DIP LINE. HAVE A CALL IN TO RUSSELL SMITH TO VISIT WITH THE MARKE OWNER ON THE NORTHEAST CORNER OF MASSACHUSETTES

Visitors:

Changed Conditions/Delays/Conflicts Encountered:

Remarks: SEWER LATERAL REPAIRS AT STATION NO. 101+10 AND 104+23. EL-CO EXCAVATED POTHOLES FOR UTILITIES AT STATION NO. 101+40 APPROX.

~~Time~~ | Inspector: NICK REYLEK

~~Mileage~~

EL-CO REPLACED AND SET THE SEWER DISTRICT SUPPLIED A NEW ROUND MANHOLE COVER TO REPLACE THE OLD SQUARE COVER.

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date AUG. 29, 2002

Time Start Work 7:30 Time Stop Work 4:30 Date Start _____

Date S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold (Warm) Temp. Range 94°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed STARTED GRINDING NEW LOCATION OF DIP TRENCH LINE ASPHALT PAVING TO STATION NO. 102+75. STARTED EXCAVATING AND INSTALLING BOTH 12" PVC AND 24" DIP IN NEW LOCATION CROSSING W. 14TH STREET TO THE NORTH SIDE OF ROAD.

Inspection/tests Performed ALSO INSTALLED 2 - M.J. 24" 45° BENDS AND 2 - M.J. 12" 45° BENDS AT STATION NO. 103+75 AND STATION NO. 102+00 APPROX.

Meetings: MET WITH RUSSELL SMITH ON JOBSITE AND DISCUSSED THE MARKET (SANDY'S) ON THE NORTHEAST CORNER, OWNER CLOSING STORE.

Visitors: ALAN HILLWIG HILLWIG - GOODROW, LLC
BOB NAGY CITY S.B. PUBLIC WORKS
RUSSELL SMITH SBMWD.
SBMWD CREW - MARKING WATELINES.

Changed Conditions/Delays/Conflicts Encountered

Remarks: SERVEYING CREW STAKED OUT NEW ROUTE OF 24" DIP ON W. 14TH STREET.

Time _____ Inspector NICK REYLEK

Mileage _____

PLACED EPA DOOR HANGERS OUT TO THE CORNER OF MT VERNON AVENUE.

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCLE PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date AUG. 30, 2002

Time Start Work 7:30 Time Stop Work 4:30 Date Start _____

Date S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold (Warm) Temp. Range 95°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) STOPPED GRINDING TRENCH

Work Performed ASPHALT PAVEMENT TO STATION NO. 99+00 ON THE NORTHSIDE OF W. 14TH STREET. EXCAVATED AND INSTALLED BOTH 12" PVC AND 24" DIP IN

Inspection/tests Performed BOTTOM OF TRENCH TO STATION NO. 100+84 ON THE NORTHSIDE OF W. 14TH STREET, IN WEST DIRECTION.

Meetings: _____

Visitors: _____

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____