URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date NOV. 1, 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start _____

Date S S M T W Th (F) Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range LEO

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment 1-BACKHOE	Materials Delivered (Quantity and Supplier)
1-WATER TRUCK	

REPORT (including discussions with contractors)
Work Performed COMPLETED THE FLUSHING THE 24" AND 30" DIP FROM N. PERRIS STREET TO MT VERNON AVENUE. COMPLETED FLUSHING GARNER AVENUE, USING WATER TRUCK. REMOVED STEEL PLATES

Inspection/tests Performed FROM THE INTERSECTION OF W. 14TH STREET AND MASSACHUSETTES AVENUE AND BARRICADES AROUND THE NEW CONCRETE GUTTER AND CROSSGUTTERS

Meetings: _____

Visitors: BOB NAGY CITY S.E. PUBLIC WORKS
CON ARRIETA SBMWD.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: SBMWD CHECKED CHLORINATION OPERATION AND CONTENT. SAMPLED ON THE FLUSHING OPERATION.

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUDDY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date NOV. 4, 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start _____

Date S S (M) T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 75°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed SET TOP OF METER VAULT AND CLEAN UP SIDE WALK AREA. SET WOOD FORMS FOR POURING OF NEW SIDEWALKS LOCATED AT THE CORNER OF MT VERNON AVENUE AND W. 4TH STREET. WORKING ON JOBSITE CLEAN UP.

Inspection/tests Performed

Meetings: _____

Visitors: BOB NAGY CITY S.E. PUBLIC WORKS.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCLE PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date NOV. 5 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start _____

Date S S M (T) W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 76°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) POURED CONCRETE SIDEWALKS

Work Performed AROUND VAULT LOCATED ON THE CORNER OF MT. VERNON AVENUE AND W. 14TH STREET. ALSO WORKING ON JOBSITE CLEAN-UP.

Inspection/tests Performed _____

Meetings: _____

Visitors: BOB NAGY CITY S.E. PUBLIC WORKS

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date NOV. 6, 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start _____

Date S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 80°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment	Materials Delivered (Quantity and Supplier)
1 - BACKHOE	
1 - WATERTRUCK	

REPORT (including discussions with contractors) INSTALLED M.J. 30" SLEEVE

Work Performed TO TIE-IN 30" DIP TO THE EXISTING PIPE LINE AT STATION NO. 61+64.

Inspection/tests Performed _____

Meetings: _____

Visitors: LOUIS TORRES SBMWD
ED NAGY CITY S.B. PUBLIC WORKS
RUSSELL SMITH SBMWD.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date NOV. 7, 2002 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start NOV. 7, 2002

Date S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 68°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) INSTALLED 2" AIR VAC ASSEMBLY

Work Performed AT STATION NO. 61+65 AND MADE THE TIE-IN WITH THE 12" PVC DRAIN LINE AT STATION NO. 61+73 LOCATED ON W. VIRGINIA STREET.

Inspection/tests Performed _____

Meetings: _____

Visitors: BOB NAGY CITY S.I.S. PUBLIC WORKS
LOUIS TORBITT SEMWD.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: EL-CO UNLOADED 6 TRUCKS WITH 30" DIP FOR SCHEDULE 11 WORK. REPLACED SEWER LATERAL AT STATION NO. 61+78

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCLOW PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date NOV. 8, 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start NOV. 7, 2002

Date S S M T W Th (F) Weather: Clear Overcast (Rain) Snow Hot Cold Warm Temp. Range 40°

Site Condition: Clear Muddy Dusty (Other) From _____ To _____

WET CONDITIONS

Equipment 1 - LOADER | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) RAIN TODAY - NO PIPELINE

Work Performed CONSTRUCTION. WORKING ON JOBSITE CLEAN-UP ON W. VIRGINIA STREET N. BLACKSTONE AVENUE AND W. 14TH STREET.

Inspection/tests Performed _____

Meetings: _____

Visitors: _____

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date NOV. 11, 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start NOV. 7, 2002

Date S S (M) T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 72°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) INSTALLED FLAPPER VALVE

Work Performed INSIDE STORM DRAIN BOX STRUCTURE AT THE CORNER OF MT VERNON AVENUE AND W. 14TH STREET. EL-CO STARTED TO LAY OUT 30" TRENCH

Inspection/tests Performed LINE ON PENNSYLVANIA STREET.

Meetings: _____

Visitors: _____

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: E Foreman TROY KIRTLEY Date NOV. 12, 2002

Time Start Work 7:30 Time Stop Work 3:00 Date Start NOV. 7, 2002

Date S S M (T) W Th F Weather: Clear Overcast Rain Snow Hot Cold Warm Temp. Range 70's

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

PAVED CITY SURFACE STREETS.

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) STARTED SCHEDULE 11 DIP LINE

Work Performed CONSTRUCTION. GRINDING ASPHALT PAVEMENT TO STATION NO. 37+45. STARTED INSTALLING 30" DIP TO STATION NO. 39+65. ALSO INSTALLED M.J 30" CKP WITH

Inspection/tests Performed BLOW OFF RISER AT STATION NO. 40+01 AT THE INTERSECTION OF PENNSYLVANIA STREET AND MAGNOLIA AVENUE.

Meetings: _____

Visitors: BOB MAGY CITY S.E. PUBLIC WORKS
LOUIS TORRITH SEMWD.

Changed Conditions/Delays/Conflicts Encountered EL-CO HAVING PROBLEMS WITH PIPE TRENCH WALLS, DUE TO DRY RUNNING SANDS. SPEED SHORING COULD NOT KEEP TRENCH FROM CAVING TRENCH SIDES.

Remarks: EL-CO STARTED REMOVING ABANDON 6" STEEL WATERLINE FROM PIPE TRENCH.

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSKEGON FIFELINE Contract No. _____ Contractor EL-CO

Crew: E Foreman TROY KIRTLEY Date NOV. 13, 2002

Time Start Work 7:30 Time Stop Work 5:00 Date Start NOV. 7, 2002

Date S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 85°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

PAVED CITY SURFACE STREET.

Equipment 1-GRINDER	Materials Delivered (Quantity and Supplier)
1-320 CL CAT EXCAVATOR	1-DUMP TRUCK 2-BACKHOES
1-JOHN DEERE EXCAVATOR WITH SHEEPS FOOT WHEEL.	
1-STREET BROOM SWEEPER	1-WATER TRUCK

REPORT (including discussions with contractors) GRINDING ASPHALT PAVEMENT IN

Work Performed TRENCH LINE TO STATION NO. 36+12, 4.5' WIDE, EL-CO REMOVING 6" ABANDON WATERLINE IN TRENCH, EL-CO STARTED USING BOXSHORING IN DIP TRENCH, TRENCH

Inspection/tests Performed WALLS STILLING CAVING IN. INSTALLING 30" DIP IN TRENCH TO STATION NO. 37+75, NO 11¼° BEND WAS NOT USED AT STATION NO. 37+46, 30" DIP WAS ROPED AT

~~Meetings~~: THAT ANGLE POINT.

COMPACTION TESTS PERFORMED ON TRENCH BACKFILL MATERIAL.

Visitors: BOB NAGY CITY S.E. PUBLIC WORKS.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: SEWER LATERAL REPAIRS AT STATION NO. 39+23, 38+25, AND 37+50.

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MURRAY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 8 Foreman TROY KIRTLEY Date NOV. 14, 2002

Time Start Work 7:30 Time Stop Work 4:30 Date Start NOV. 7, 2002

Date S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 82°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment	Materials Delivered (Quantity and Supplier)
1-200LC JOHN DEERE EXCAVATOR	

REPORT (including discussions with contractors) STOPPED GRINDING ASPHALT

Work Performed PAVEMENT ENTRENCH LINE TO STATION NO. 35+50 ON PENNSYLVANIA STREET. EXCAVATED AND INSTALLED 30" DIP TO STATION NO. 36+20 ON

Inspection/tests Performed PENNSYLVANIA STREET. INSTALLED ONE -22.5° M.J. BEND AT STATION NO. 36+11 AND STATION NO. 36+40 A 11¼° BEND TURN DOWN FOR STORM DRAIN

~~Meetings~~: CONNECTION.

Visitors: BOB NAGY CITY S.E. PUBLIC WORKS

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: SEWER LATERAL REPAIRS AT STATION NO. 36+96 AND 36+32.

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: E Foreman TROY KIRTLEY Date NOV. 15, 2002

Time Start Work 7:30 AM Time Stop Work 5:00 PM Date Start NOV. 7, 2002

Date S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 88°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME.

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed EXCAVATED AND INSTALLED 30" DIP TO STATION NO. 35+78 ON PENNSYLVANIA STREET. INSTALLED TWO M.J. 90° BENDS AT STATION NO. 36+10.5 AND STATION NO. 36+03 ALSO INSTALLED 30" BUTTERFLY VALVE

Inspection/tests Performed AT STATION NO. 35+93. THEN INSTALLED 6" SADDLE ON 30" DIP FOR BLOW OFF CONNECTION AT STATION NO. 35+91 APPROX.

~~Meetings:~~ COMPACTION TESTS PERFORMED ON TRENCH BACKFILL MATERIAL.

TAILGATE SAFETY MEETING.

Visitors: BOB NAGY CITY S.E. PUBLIC WORKS

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: E Foreman TROY KIRTLEY Date NOV. 18, 2002

Time Start Work 7:30 Time Stop Work 4:30 Date Start NOV. 7, 2002

Date S S (M) T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 81°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

STREET SURFACE PAVED.

Equipment SAME.	Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) STOPPED ASPHALT TRENCH LINE

Work Performed GRINDING AT STATION NO. 32+50, EXCAVATED AND INSTALLED 30" DIP ON PENNSYLVANIA STREET TO STATION NO. 33+09. INSTALLED M.J. 30" 11¼° BEND

Inspection/tests Performed AT THE INTERSECTION OF PENNSYLVANIA STREET AND W. GILBERT STREET AT STATION NO. 33+20, COMPACTION TESTS PERFORMED ON TRENCH BACKFILL

Meetings: MATERIAL.

Visitors: RUSSEL SMITH SBMWD.
BUD NAGY CITY S.B. PUBLIC WORKS

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: EL-CO HAD PROBLEM WITH SANDY SOILS TRYING TO KEEP EXISTING 8" SEWERMAIN IN PLACE.

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSEUM PIPELINE Contract No. _____ Contractor EL-CO

Crew: E Foreman TROY KIRTLEY Date NOV. 19, 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start NOV. 7, 2002

Date S S M (T) W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 85°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME	Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) STOPPED GRINDING OF ASPHALT

Work Performed AT STATION NO. 29+65, EXCAVATED AND INSTALLED 30" DIP TO STATION NO. 31+11 ON PENNSYLVANIA STREET. INSTALLED 30" M.J. 11¼° BEND AT

Inspection/tests Performed STATION NO. 31+51.

COMPACTION TESTS PERFORMED ON DIP TRENCH BACKFILL MATERIAL.

Meetings: _____

Visitors: BOC NAGY CITY S.B. PUBLIC WORKS

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: SEWER LATERAL REPAIRS AT STATION NO. 31+80, 32+72 AND 31+20

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: E Foreman TROY KIRTLEY Date NOV. 20, 2002

Time Start Work 7:30 AM Time Stop Work 3:30 PM Date Start NOV. 7, 2002

Date S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 81°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME.

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed STOPPED GRINDING ASPHALT PAVEMENT AT STATION NO. 28+75. EXCAVATED AND INSTALLED 30" DIP ON PENNSYLVANIA STREET TO STATION NO. 30+94 INSTALLED 11¼° M.J. BEND

Inspection/tests Performed THEN INSTALLED M.J. 90° BEND AT STATION NO. 29+44 AND STOPPED PIPE PLACEMENT TO STATION NO. 29+38, LOCATED ON W. 11TH STREET.

Meetings: MET WITH SURVEYING CREW FINISHING 30" DIP LAYOUT AT NORTH END OF PIPELINE AT PENNSYLVANIA STREET AND 19TH STREET.

Visitors: ECK MAGY CITY S.E. PUBLIC WORKS HILLWIG-GOODROW SURVEYING CREW.

Changed Conditions/Delays/Conflicts Encountered

Remarks: SEWER LATERAL REPAIRS AT STATION NO. 30+67 30+11.

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCLE PIPELINE Contract No. _____ Contractor EL-CO

Crew: 8 Foreman TROY KIRTLEY Date NOV. 21, 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start NOV 7, 2002

Date S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 60

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) STOPPED GRINDING OF ASPHALT

Work Performed PAVEMENT IN TRENCH LINE ON W. 16TH STREET TO STATION NO. 25+92 EXCAVATED AND INSTALLED 30" DIP ON W. 16TH STREET TO STATION NO. 25+82.

Inspection/tests Performed COMPACTION TESTS PERFORMED ON DIP TRENCH BACKFILL MATERIAL.

Meetings: _____

Visitors: _____

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCUM PIPELINE Contract No. _____ Contractor EL-CO

Crew: E Foreman TROY KINTLEY Date NOV. 22, 2002

Time Start Work 7:30 Time Stop Work 4:30 Date Start NOV. 7, 2002

Date S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 84°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME.

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) EXCAVATED AND INSTALLED

Work Performed 30" DIP ON 19TH STREET STARTING AT STATION NO. 12+17. STOPPED DIP PLACEMENT ON PENNSYLVANIA STREET AT STATION NO. 13+43. ALSO INSTALLED 30" DI M.J. 90° BEND AT STATION NO. 12+27 LOCATED AT THE INTERSECTION OF 19TH STREET AND PENNSYLVANIA STREET.

Inspection/tests Performed

Meetings: _____

Visitors: _____

Changed Conditions/Delays/Conflicts Encountered MOVED PIPELINE OPERATION TO THE INTERSECTION OF 19TH STREET AND PENNSYLVANIA STREET, FOR PARK AREA CONSTRUCTION.

Remarks: SEWER LATERAL REPAIRS STATION NO. 13+12 AND 13+36

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 9 Foreman TROY KIRTLEY Date NOV. 25, 2002

Time Start Work 7:30 Time Stop Work 4:30 Date Start NOV. 7, 2002

Date S S (M) T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 60°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

CLEAR ROADWAYS

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) STOPPED GRINDING OF ASPHALT

Work Performed AT STATION NO. 10+28 LOCATED ON 19TH STREET. EXCAVATED AND INSTALLED 30" DIP ON 19TH STREET STOPPED PIPE PLACEMENT AT STATION NO. 11+10 ON

Inspection/tests Performed 19TH STREET. EL-CO HAVING EXCAVATION PROBLEMS TRENCH WALL CAVING DURING DIP PLACEMENT. COMPACTION TEST PERFORMED ON TRENCH BACKFILL

Meetings: MATERIAL.

Visitors: _____

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 9 Foreman JOHN WILES Date NOV. 26, 2002

Time Start Work 7:30 Time Stop Work 4:30 Date Start NOV. 7, 2002

Date S S M (T) W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 69°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) EXCAVATED AND INSTALLED 30" DIP

Work Performed ON 19TH STREET IN EAST DIRECTION. INSTALLED 30" M.J. 90° BEND AT STATION NO. 10+91. EMBED PIPE PLACEMENT AT STATION NO. 10+39 ON 19TH STREET.

Inspection/tests Performed CONTINUED TO USE BOX SHORING DUE TO CAVING TRENCH WALLS.

Meetings: _____

Visitors: BOB NAGY CITY S.B. PUBLIC WORKS.
JOE-SBMWD.

Changed Conditions/Delays/Conflicts Encountered DUE TO CAVING TRENCH WALLS, A EXISTING 12" CONCRETE DRAIN LINE WAS OBSERVED LEAKING WATER AT APPROX. STATION NO. 11+00. CALLED SBMWD TO REPORT LEAK. JOE SBMWD CAME OUT TO JOBSITE ~~Remarks:~~ TO LOOK AT LEAK, HAD DISCUSSION WITH EL-CO. EL-CO THEN MADE REPAIR TO THE 12" CONCRETE PIPELINE

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 9 Foreman JOHN WILES Date NOV. 27, 2002

Time Start Work 7:30 Time Stop Work 4:30 Date Start NOV. 7, 2002

Date S S M T (W) Th F Weather: Clear Overcast Rain Snow Hot Cold Warm Temp. Range 70°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) INSTALLED UNDER EXISTING UTILITIES

Work Performed THE 30" DIP LINE NORTH DIRECTION CROSSING 19TH STREET ENDING IN THE DRIVEWAY OF THE 19TH STREET WATER TREATMENT PLANT AT STATION NO. 9+99. INSTALLED

Inspection/tests Performed M.J. 30" CAP WITH 4" FILL LINE WITH VALVE. EL-CO HAVING SOME PROBLEM WITH CAVING TRENCH WALLS USING SHORING AND PLYWOOD.

Meetings: MET WITH JOHN WILES AT EL-CO'S MAIN OFFICE TO REVIEW AND DISCUSS PROGRESSIVE BILLING NO. 3

Visitors: _____

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: EL-CO USING JACK HAMMER TO BREAK OUT DRIVEWAY FOR PIPE PLACEMENT. USING PEA GRAVEL TO BACKFILL AROUND EXISTING PIPELINES AND SEWER MAIN.

Time _____ Inspector NICK REYLEK

Mileage _____