URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 8 Foreman TROY KIETLEM Date MARCH 3, 200X3

Time Start Work 7:30 AM Time Stop Work 5:00 PM Date Start NOV. 7, 2002

Date S S (M) T W Th F Weather: Clear Overcast Rain Snow Hot Cold Warm Temp. Range 58°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

CITY PAVED SURFACE STREET

Equipment	Materials Delivered (Quantity and Supplier)
SAME EQUIPMENT USED.	

REPORT (including discussions with contractors) GRINDING OF EXISTING ASPHALT PAVEMENT FOR DIP TRENCH ON N. PERRIS STREET TO STATION NO. 121+75. EXCAVATED AND INSTALLED 20" DIP ON N. PERRIS STREET ENDED

Work Performed

Inspection/tests Performed DIP PLACEMENT TO STATION NO. 121+00.

Meetings: _____

Visitors: BOB NAGY CITY S.B. PUBLIC WORKS.

Changed Conditions/Delays/Conflicts Encountered CONTRACTOR REPAIRED WATER SERVICE AT 1239 N. PERRIS STREET DURING DIP CONSTRUCTION.

Remarks: SEWER LATERAL REPAIRS AT STATION NO. 117+11, 117+29, 118+16, 118+64, 119+16, 120+23 AND 120+72.

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 8 Foreman TROY KIZZLEY Date MARCH 4, 2003

Time Start Work 7:30 AM Time Stop Work 5:00 pm Date Start NOV. 7, 2002

Date S S M (T) W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 55°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

CITY PAVED SURFACE STREET

Equipment	Materials Delivered (Quantity and Supplier)
SAME EQUIPMENT USED.	

REPORT (including discussions with contractors)

Work Performed GRINDING TO STATION NO. 123+31 ON N. PERRIS STREET AND W. BASELINE STREET. EXCAVATED AND INSTALLED 20" D.I.P LOCATED ON N. PERRIS STREET

Inspection (tests) Performed TO STATION NO. 122+30. ALSO SAW CUTTING OF CONCRETE PAVEMENT ON N. PERRIS STREET. COMPACTION TESTS PERFORMED ON DIP TRENCH BACKFILL MATERIAL.

Meetings: MET WITH JOHN WILES AT EL-CO's YARD TO REVIEW PROGRESSIVE BILLING NO. 6

Visitors: BOB NAGY CITY S.B. PUBLIC WORKS

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: SEWER LATERAL REPAIR STATION NO. 121+26

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 8 Foreman TROY KIRTLEY Date MARCH 5, 200X3

Time Start Work 7:30 AM Time Stop Work 4:30 PM Date Start NOV. 7, 2002

Date S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 72°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

CITY PAVED SURFACE STREET.

Equipment 3 - BACKHOES	Materials Delivered (Quantity and Supplier)
1 - DUMP TRUCK	
1 - WATER TRUCK	
1 - STREET BROOM SWEEPER	

REPORT (including discussions with contractors) END OF PAVEMENT GRINDING TO Work Performed STATION NO. 124+00. EXCAVATED AND INSTALLED 20" DIP FROM N. PERRIS STREET AND TO W. BASELINE STREET TO STATION NO. 123+31. ALSO INSTALLED ~~Inspection/tests Performed~~ TWO - M.J. 20" 90° BENDS AT STATION NO. 122+560 AND STATION NO. 123+30.

Meetings: _____

Visitors: BOB NAGY CITY S.B. PUBLIC WORKS.

~~Changed Conditions/Delays/Conflicts Encountered~~ SAWCUT ASPHALT AND CONCRETE PAVEMENT CROSSING W. BASELINE STREET SOUTH ON N. PERRIS STREET TO W. ORANGE STREET, AND W. 11TH STREET FROM N. HARRIS STREET TO N. I STREET.

Remarks: SEWER LATERAL REPAIRS AT STATION NO. 122+660.

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 8 Foreman TROY KIRTLEY Date MARCH 6, 2003

Time Start Work 7:30 AM Time Stop Work 5:30 PM Date Start NOV. 7, 2002

Date S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 76°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EXISTING CITY PAVED SURFACE STREETS.

Equipment 3 - BACKHOES	Materials Delivered (Quantity and Supplier)
1 - DUMP TRUCK	
1 - WATER TRUCK	
1 - STREET BROOM SWEEPER	

REPORT (including discussions with contractors) EL-CO REMOVED THE 8" ABANDON

Work Performed CLAY SEWER MAIN FROM PIPE ZONE AT APPROX. STATION NO. 123+51. CONTRACTOR CAPPED THE EXISTING CLAY PIPE ENDS AT TRENCH WALLS WITH

~~Inspection/tests Performed~~ CONRETE. CONTINUED TO EXCAVATE AND INSTALL 20" DIP. CROSSING W. BASELINE STREET. STOPPED DIP. PLACEMENT AT STATION NO. 123+92

~~Meetings:~~ LOCATED AT THE CORNER OF N. PERRIS STREET. VERIFY WITH BOB JOHN V. AND BOB N. THAT IT WAS O.K. FOR EL-CO TO CUT THE 8" ABANDON SEWER MAIN,

Visitors: JOHN VAN HAVERMAAT S.B. SEWER DEPT. BOB NAGY CITY S.B. PUBLIC WORKS. SEWER DEPT. CREW WITH VACUUM TRUCK

~~Changed Conditions/Delays/Conflicts Encountered~~

COMPACTION TESTS PERFORMED ON DIP TRENCH BACKFILL MATERIAL.

Remarks: CONTRACTOR STARTED REMOVING 4" APPROX. ABANDON STEEL GAS MAIN LINE FROM DIP TRENCH.

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSKOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 8 Foreman TROY KIRTLEY Date MARCH 7 2003

Time Start Work 7:30 AM Time Stop Work 4:30 PM Date Start NOV. 7, 2002

Date S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 75°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

CITY PAVED SURFACE STREETS.

Equipment	Materials Delivered (Quantity and Supplier)
SAME EQUIPMENT USED.	

REPORT (including discussions with contractors) EXCAVATED AND INSTALLED 20"

Work Performed DIP. ON N. FERRIS STREET TO STATION NO. 126+30. INSTALLED 20"X6" M.J. TEE WITH 6" VALVE AT STATION NO. 126+29.

Inspection/tests Performed

COMPACTION TESTS PERFORMED ON TRENCH BACKFILL MATERIAL.

Meetings: _____

Visitors: BOB NAGY CITY S.B. PUBLIC WORKS

~~Changed Conditions/Delays/Conflicts Encountered~~ EL-CO CONTINUING TO REMOVE 4" APPROX. ABANDON STEEL GAS MAIN FROM DIP TRENCH.

Remarks: SEWER LATERAL REPAIRS AT STATION NO. 125+25, 125+61 AND 126+08

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL CO

Crew: 8 Foreman TROY KIRTLEY Date MARCH 10, 2003

Time Start Work 7:30 Time Stop Work 4:30 Date Start NOV. 7, 2002

Date S S (M) T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 80°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EXISTING CITY PAVED SURFACE STREET.

Equipment	Materials Delivered (Quantity and Supplier)
1 - GRINDER	
2 - TRACK EXCAVATOR	
2 - BACKHOES	
1 - DUMP TRUCK 1 - WATER TRUCKS 1 - STREET BROOM	

REPORT (including discussions with contractors) GRINDING OF EXISTING ASPHALT PAVEMENT FOR PIPETRENCH STOPPED AT STATION NO. 133+57 ON N. HARRIS STREET. EXCAVATED AND INSTALLED 20" DIP. TO STATION NO. 129+20 ON W. ORANGE STREET. ALSO INSTALLED 20" BUTTERFLY VALVE AND M.J. 90° BEND AT STATION NO. 126+32.

Inspection/tests (Performed)

COMPACTION TESTS PERFORMED ON TRENCH BACKFILL MATERIAL.

~~Meetings:~~

Visitors: BOB NAGY CITY S.B. PUBLIC WORKS

Changed Conditions/Delays/Conflicts Encountered

Remarks: SEWER LATERAL REPAIR AT STATION NO. 128+72

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 7 Foreman TROY KIRTLEY Date MARCH 11, 2003

Time Start Work 7:30 AM Time Stop Work 4:00 PM Date Start NOV. 7, 2002

Date S S M (T) W Th F Weather (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 78°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EXISTING CITY PAVED SURFACE STREET

Equipment	Materials Delivered (Quantity and Supplier)
SAME EQUIPMENT USED.	

REPORT (including discussions with contractors)
Work Performed CONTINUED TO EXCAVATE AND INSTALL 20" DIP. TO STATION NO. 133+15 ON W. ORANGE STREET.

Inspection/tests Performed _____

Meetings: _____

Visitors: BOB NAGY CITY S.B. PUBLIC WORKS
SBMWD FIELD CREW - FIX BROKEN WATER SERVICE

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: SEWER LATERAL REPAIRS AT STATION NO. 129+55 AND 129+95

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 8 Foreman TROY KIRTLEY Date MARCH 12, 2003

Time Start Work 7:30 AM Time Stop Work 5:00 PM Date Start NOV. 7, 2002

Date S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 20°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EXISTING CITY PAVED SURFACE STREET

Equipment	Materials Delivered (Quantity and Supplier)
SAME EQUIPMENT USED	

REPORT (including discussions with contractors)

Work Performed GRINDING OF EXISTING ASPHALT FOR PIPE TRENCH AT STATION NO. 137+03 ON W. 11TH STREET. EXCAVATED AND INSTALLED 20" DIP TO STATION NO. 137+00 AT THE INTERSECTION OF N. HARRIS STREET AND W. 11TH STREET.

Inspection (tests) Performed ALSO INSTALLED TWO - M.J. 45° BENDS AT STATION NO. 133+25 AND 133+57 APPROX. AT THE CORNER OF W. ORANGE STREET AND N. HARRIS STREET

~~Meetings~~ COMPACTION TESTS PERFORMED ON TRENCH BACKFILL MATERIAL.

Visitors: BOB NAGY CITY S.B. PUBLIC WORKS

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: "1" Foreman TROY KIRTLEY Date MARCH 13, 2003

Time Start Work 7:30 AM Time Stop Work 5:30 PM Date Start NOV. 7, 2002

Date S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 84°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EXISTING CITY PAVED SURFACE STREET

Equipment 1 - EXCAVATOR	Materials Delivered (Quantity and Supplier)
2 - BACKHOES	
1 - WATER TRUCK	
1 - DUMP TRUCK	

REPORT (including discussions with contractors)

Work Performed CONTRACTOR CONTINUED TO EXCAVATE AND INSTALL 20" DIP TO STATION NO. 138+36 AT THE CORNER OF W. 11TH STREET AND N. I STREET. CONTRACTOR ALSO INSTALLED TWO - 20" M.J. 90° BENDS

Inspection/tests Performed AT STATION NO: 138+03 AND 138+25 ON W. 11TH STREET.

Meetings: ONSITE FIELD MEETING TO OBSERVE CONTRACTORS CONSTRUCTION METHODS WAS KIM HOANG, MATT DWYER AND JOHN WILES.

Visitors: KIM HOANG WITH U.S. EPA
MATT DWYER WITH URS CORP.
JOHN WILES WITH EL-CO CONTRACTORS, INC.
BOB NAGY CITY S.B. PUBLIC WORKS.

Changed Conditions/Delays/Conflicts Encountered CONTRACTOR REMOVED THE 8" ABANDON CLAY SEWERMAIN CROSSING PIPETRENCH AT PIPE ZONE AT STATION NO. 138+32 APPROX. CONTRACTOR CAPPED THE EXISTING CLAY PIPE FROM MANHOLE

~~Remarks:~~ WITH CONCRETE AND RUBBER CAP.

SEWER LATERAL REPAIRS AT STATION NO. 137+12 AND STATION NO. 137+71.

~~Time~~ Inspector NICK REYLEK

Mileage

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 8 Foreman TROY KIRTLEY Date MARCH 14, 2003

Time Start Work 7:30 AM Time Stop Work 4:30 PM Date Start NOV. 7, 2002

Date S S M T W Th (F) Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 75°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EXISTING CITY PAVED SURFACE STREET

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) GRINDING OF EXISTING ASPHALT

Work Performed PAVEMENT FOR PIPE TRENCH ENDED AT STATION NO. 145+42 ON N.I STREET. EL-CO CONTINUED TO EXCAVATE AND INSTALL 20" DIP

Inspection/tests Performed TO STATION NO. 143+98 LOCATED ON N.I STREET.

COMPACTION TESTS PERFORMED ON DIP TRENCH BACKFILL MATERIALS.

~~Meetings:~~

Visitors: _____

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: LD Foreman TROY KIRTLEY Date MARCH 17, 2003

Time Start Work 7:30 AM Time Stop Work 5:00 pm Date Start NOV. 7, 2002

Date S S (M) T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 66°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

CITY PAVED SURFACE STREETS.

Equipment	Materials Delivered (Quantity and Supplier)
1 - PC 220 LC KOMATSO TRACK EXCAVATOR	

REPORT (including discussions with contractors)
Work Performed EXCAVATED AND INSTALLED 20" DIP TO STATION NO. 145+41 ON N. I STREET. ALSO INSTALLED 20" X 6" TEE AT STATION NO. 145+30 APPROX. 20" BUTTERFLY VALVE AT STATION NO. 145+32.5 APPROX. AND A 20" 90° BEND WITH M.J. 20" PLUG AT STATION NO. 145+39.
~~Inspection/tests~~ Performed

Meetings: _____

Visitors: BOB NAGY CITY S.B. PUBLIC WORKS.

Changed Conditions/Delays/Conflicts Encountered THE 20" M.J. 90° BEND WAS ROLLED DOWN TO A 45° ANGLE APPROX. FOR FUTURE TIE-IN DUE TO EXISTING 20" WATER LINE AND TELEPHONE DUCT BANK.

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 4 Foreman TROY KIRTLEY Date MARCH 18, 2003

Time Start Work 7:30 AM Time Stop Work 4:30 PM Date Start NOV. 7, 2002

Date S S M (T) W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 65°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

CITY PAVED SURFACE STREET

Equipment 2 - BACKHOES

1 - DUMP TRUCK

1 - STREET BROOM SWEEPER

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed EXCAVATED AND INSTALLED 6" BLOW OFF ASSEMBLY AT STATION NO. 145+30 APPROX. AND 2" AIR-VAC ASSEMBLY AT STATION NO. 145+35.5 APPROX. LOCATED AT THE CORNER OF N. I STREET AND W. 10TH STREET.

Inspection/tests Performed

Meetings:

Visitors: BOB NAGY CITY S.B. PUBLIC WORKS

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time

Mileage

Inspector NICK REYLEK

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 5 Foreman TROY KIRTLEY Date MARCH 19, 2003

Time Start Work 7:30 Time Stop Work 4:30 Date Start NOV. 7, 2002

Date S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 72°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

CITY PAVED SURFACE STREETT

Equipment 2 - BACKHOES

1 - DUMP TRUCK

1 - STREET BROOM SWEEPER

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) EXCAVATED AND INSTALLED 6"

Work Performed BLOW OFF CONNECTION AND LOCATED AT STATION NO. 126+28.5 AND 2" AIR VAC ASSEMBLY AT STATION NO. 126+45.5 AT THE NORTH EAST CORNER

~~Inspection/tests~~ (Performed) OF N. PERRIS STREET AND W. ORANGE STREET. LOADED THE 20" DIP WITH WATER AND PERFORMED THE 2 HOUR PRESSURE TEST AT 150 PSI. PASSED.

Meetings: _____

Visitors: BOB NAGY CITY S.B. PUBLIC WORKS

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 6 Foreman TROY KIRTLEY Date MARCH 20, 2003

Time Start Work 7:30 AM Time Stop Work 4:00 PM Date Start NOV. 7, 2002

Date S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 74°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

CITY PAVED SURFACE STREET

Equipment	Materials Delivered (Quantity and Supplier)
1 - EXCAVATOR	
2 - BACKHOES 1 - WATERTRUCK	
2 - DUMPTRUCKS	
1 - STREET BROOM SWEEPER	

REPORT (including discussions with contractors) EXCAVATING AND PLACING PERMINENT

Work Performed BASE COARSE OF ASPHALT AND ROAD CLASS II BASE MATERIAL IN DIP TRENCH SURFACE ON N. I STREET, START AT STATION NO. 145+20 ENDED AT

Inspection/tests Performed STATION NO. 139+00.

PERFORMED COMPACTION TESTS ON SUBGRADE AND BASE MATERIAL.

Meetings: _____

Visitors: BOB NAGY CITY S.B. PUBLIC WORKS

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: LD Foreman TROY KIRTLEY Date MARCH 21, 2003

Time Start Work 7:30 Time Stop Work 4:00 Date Start NOV. 7, 2002

Date S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 80°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

CITY PAVED SURFACE STREETS.

Equipment	Materials Delivered (Quantity and Supplier)
SAME EQUIPMENT USED.	

REPORT (including discussions with contractors)

Work Performed EXCAVATING AND PLACING PERMINENT BASE COARSE OF ACPHALT AND CLASS II BASE MATERIAL IN DIP TRENCH LINE ON N. I STREET, W. 11TH STREET, N. HARRIS STREET AND W. ORANGE STREET. ENDED AT STATION NO. 132+50.

Inspection/tests Performed PERFORMED COMPACTION TESTS ON SUBGRADE AND BASE MATERIAL.

Meetings: _____

Visitors: _____

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 6 Foreman TROY KIRTLEY Date MARCH 24, 2003

Time Start Work 7:30 Time Stop Work 4:30 Date Start NOV. 7, 2002

Date S S (M) T W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 65°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

CITY PAVED SURFACE STREET

Equipment	Materials Delivered (Quantity and Supplier)
1 - LOADER	
2 - BACKHOES	
2 - DUMPTRUCK	
1 - STEEL DRUM ROLLER	1 - STREET BROOM SWEEPER

REPORT (including discussions with contractors)

Work Performed EXCAVATING AND PLACING PERMINENT BASE COARSE OF ASPHALT AND ROAD BASE MATERIAL IN DIP TRENCH LINE IN THE INTERSECTION OF BACELINE STREET BETWEEN N. PERRIE STREET.

Inspection/tests Performed PERFORMED COMPACTION TESTS ON BASE MATERIAL.

Meetings: _____

Visitors: BOB NAGY CITY S. B. PUBLIC WORKS

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 6 Foreman TROY KINSLEY Date MARCH 25, 2003

Time Start Work 7:30 AM Time Stop Work 5:00 PM Date Start NOV. 7, 2002

Date S S M (T) W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 85°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

CITY PAVED SURFACE STREETS

Equipment	Materials Delivered (Quantity and Supplier)
SAME EQUIPMENT USED.	

REPORT (including discussions with contractors) EXCAVATING AND PLACING

Work Performed PERMINENT BASE COARSE OF ASPHALT AND BACE MATERIAL IN DIP TRENCH LINE LOCATED ON W. ORANGE STREET AND N. PERRIS STREET.

Inspection/tests Performed

PERFORMED COMPACTION TESTS ON SUBGRADE AND BACE MATERIAL.

Meetings: _____

Visitors: BOB NAGY CITY S.B. PUBLIC WORKS

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 9 Foreman TROY KIRTLEY Date MARCH 26, 2003

Time Start Work 7:30 AM Time Stop Work 4:30 PM Date Start NOV. 7, 2002

Date S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 87°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

CITY PAVED SURFACE STREET.

Equipment	Materials Delivered (Quantity and Supplier)
SAME EQUIPMENT USED.	

REPORT (including discussions with contractors) EXCAVATED AND PLACED

Work Performed PERMINENT BASE COARSE OF ASPHALT AND ROAD BASE MATERIAL IN DIP TRENCH LINE ON N. PERRIS STREET.

Inspection/tests Performed PERFORMED COMPACTION TESTS ON SUBGRADE AND BASE MATERIAL.

Meetings: _____

Visitors: BOB NAGY CITY S.B. PUBLIC WORKS.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: EL-CO FLUSHING THE 20" DIP LINE FROM N. PERRIS STREET AND HOME STREET SOUTH TO N. I STREET AND W. 10TH STREET.

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 4 Foreman TROY KIRTLEY Date MARCH 27, 2003

Time Start Work 7:30 Time Stop Work 4:00 Date Start NOV. 7, 2002

Date S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 78°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

PAVED CITY SURFACE STREETS

Equipment 2 - BACKHOES
1 - WATER TRUCK
1 - DUMPTRUCK
1 - STREET BROOM SWEEPER

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) WORKING ON JOB SITE CLEAN UP AND STARTED CONSTRUCTION DEBRIS REMOVAL FROM STORAGE YARDS AND STARTED WASHING DOWN STREETS AND CURB+GUTTERS.

Work Performed

Inspection/tests Performed _____

Meetings: _____

Visitors: _____

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLER

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date MARCH 28, 2003

Time Start Work 7:30 Time Stop Work 4:00 Date Start NOV. 7, 2002

Date S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 74°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) Work Performed WORKING ON JOBSITE. CLEAN UP AND CONTINUING CONSTRUCTION DEBRIS REMOVAL FROM STORAGE YARDS AND WASHING DOWN STREETS.

Inspection/tests Performed _____

Meetings: _____

Visitors: _____

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KINTZLEY Date MARCH 31, 2003

Time Start Work 7:30 Time Stop Work 4:00 Date Start NOV. 7, 2002

Date S S (M) T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 71°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) WORKING ON CLEAN UP OF ALL
Work Performed STORAGE YARDS ALONG JOBSITE, CONTINUED
GENERAL SITE CLEAN UP ALONG DIP TRENCH ROUTE.

Inspection/tests Performed _____

Meetings: MET WITH JOHN WILES EL-CO AND ALAN HILLWIG WITH HILLWIG - WOODROW LLC. AT ENCANTO PARK TO REVIEW AND DISCUSS THE ACTUAL LOCATION AND ROUGH LAYOUT FOR FUTURE SURVEYING OF THE 24" DIP LINE.

Visitors: ALAN HILLWIG - LAND SURVEYING
ROD NAGY CITY S.B PUBLIC WORKS

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: MET WITH JOHN WILES AT EL-CO'S OFFICE TO REVIEW PROGRESSIVE BILLING NO. 7

Time _____ Inspector NICK RESLEK

Mileage _____