Table 5-1
Phibrotech, Inc.
Groundwater Elevations

Well ID	Perforated Intervals (feet bgs)	Well Headspace* (ppm)	Total Depth Constructed (feet bgs)	Total Depth Measured (feet below MP)	MP Elevation (feet MSL)	Date	Depth to Water (feet below MP)	Calculated Casing Fill (feet)	Groundwater Elevation (feet MSL)
MW-01D	79.5-94.5	0.4 / 0.4	94.8	95.68	152.60	20-Jul-2004	57.65	--	94.95
		0.2 / 0.0	94.8	95.69	152.60	11-Oct-2004	61.34	--	91.26
		-- / --	94.8	95.51	152.36	26-Jan-2005	58.26	--	94.10
		2.0 / 0.0	94.8	95.35	152.36	26-Apr-2005	48.90	--	103.46
		1.5 / 0.0	94.8	95.55	152.36	26-Jul-2005	46.33	--	106.03
MW-01S	47-62.5	0.4 / 0.4	62.5	62.08	152.63	20-Jul-2004	57.57	0.4	95.06
		0.0 / 0.0	62.5	62.2	152.63	11-Oct-2004	61.36	0.3	91.27
		0.0 / 0.0	62.5	61.78	152.19	26-Jan-2005	58.06	0.7	94.13
		0.0 / 0.0	62.5	61.72	152.19	26-Apr-2005	48.60	0.8	103.59
		0.0 / 0.0	62.5	61.75	152.19	26-Jul-2005	46.40	0.8	105.79
MW-13D	45-75	0.0 / 0.0	75	76.05	154.75	20-Jul-2004	62.00	--	92.75
		0.0 / 0.0	75	75.99	154.75	11-Oct-2004	66.33	--	88.42
		0.4 / 0.0	75	75.58	154.36	26-Jan-2005	62.41	--	91.95
		1.2 / 0.0	75	75.6	154.36	26-Apr-2005	52.35	--	102.01
		3.1 / 0.0	75	75.41	154.36	26-Jul-2005	49.87	--	104.49
MW-04	45-75	0.0 / 0.0	67.5	70.2	152.37	20-Jul-2004	59.50	--	92.87
		0.0 / 0.0	67.5	70.04	152.37	11-Oct-2004	63.60	--	88.77
		23.9 / 20.0	67.5	69.86	152.11	26-Jan-2005	60.20	--	91.91
		5.8 / 0.0	67.5	69.99	152.11	26-Apr-2005	50.25	--	101.86
		6.0 / 0.0	67.5	69.9	152.11	26-Jul-2005	47.65	--	104.46
MW-04A	87-107	0.0 / 0.0	107	108.42	152.46	20-Jul-2004	59.61	--	92.85
		0.0 / 0.0	107	108.4	152.46	11-Oct-2004	63.70	--	88.76
		0.0 / 0.0	107	107.43	151.34	26-Jan-2005	59.33	--	92.01
		0.0 / 0.0	107	107.32	151.34	26-Apr-2005	49.43	--	101.91
		0.1 / 0.0	107	107.05	151.34	26-Jul-2005	46.87	--	104.47
MW-05	45-75	0.0 / 0.0	75	73.06	153.26	20-Jul-2004	61.39	1.9	91.87
		0.0 / 0.0	75	73.09	153.26	11-Oct-2004	65.34	1.9	87.92
		0.0 / 0.0	75	73.03	153.11	26-Jan-2005	62.02	2.0	91.09
		0.0 / 0.0	75	72.94	153.11	26-Apr-2005	51.98	2.1	101.13
		0.0 / 0.0	75	72.88	153.11	26-Jul-2005	49.34	2.1	103.77
MW-06A	10-30	1.4 / 0.4	30	29	--	20-Jul-2004	DRY	1.0	--
		NM /	30	29.05	--	11-Oct-2004	DRY	0.9	--
		0.0 / 0.0	30	28.72	--	26-Jan-2005	DRY	1.3	--
		6.3 / 0.0	30	28.73	--	26-Apr-2005	DRY	1.3	--
		0.0 / 0.0	30	28.7	--	26-Jul-2005	DRY	1.3	--
MW-06B	45-75	0.4 / 0.4	77	75.73	149.53	20-Jul-2004	56.15	1.3	93.38
		0.0 / 0.0	77	75.75	149.53	11-Oct-2004	59.91	1.3	89.62
		10.3 / 10.0	77	75.31	149.35	26-Jan-2005	57.39	1.7	91.96
		0.7 / 0.0	77	75.42	149.35	26-Apr-2005	47.80	1.6	101.55
		3.2 / 0.0	77	75.34	149.35	26-Jul-2005	45.00	1.7	104.35
MW-06D	79-94	0.4 / 0.4	95.5	90.57	150.13	20-Jul-2004	56.65	4.9	93.48
		0.0 / 0.0	95.5	90.62	150.13	11-Oct-2004	60.40	4.9	89.73
		0.0 / 0.0	95.5	90.23	149.85	26-Jan-2005	57.84	5.3	92.01
		1.1 / 0.0	95.5	89.97	149.85	26-Apr-2005	48.26	5.5	101.59
		0.6 / 0.0	95.5	89.96	149.85	26-Jul-2005	45.50	5.5	104.35

Table 5-1
Phibrotech, Inc.
Groundwater Elevations

Well ID	Perforated Intervals (feet bgs)	Well Headspace* (ppm)	Total Depth Constructed (feet bgs)	Total Depth Measured (feet below MP)	MP Elevation (feet MSL)	Date	Depth to Water (feet below MP)	Calculated Casing Fill (feet)	Groundwater Elevation (feet MSL)
MW-07	45-75	0.4 / 0.4	75	70.95	149.42	20-Jul-2004	56.56	4.1	92.86
		0.0 / 0.0	75	71.29	149.42	11-Oct-2004	60.69	3.7	88.73
		0.0 / 0.0	75	70.77	149.18	26-Jan-2005	57.65	4.2	91.53
		5.2 / 0.0	75	70.66	149.18	26-Apr-2005	47.90	4.3	101.28
		0.5 / 0.0	75	70.54	149.18	26-Jul-2005	45.17	4.5	104.01
MW-08	41-71	0.9 / 0.4	71	70.02	150.17	20-Jul-2004	57.00	1.0	93.17
		0.0 / 0.0	71	70.03	150.17	11-Oct-2004	60.77	1.0	89.40
		0.0 / 0.0	71	69.59	149.70	26-Jan-2005	57.50	1.4	92.20
		1.1 / 0.0	71	69.59	149.70	26-Apr-2005	47.57	1.4	102.13
		1.9 / 0.0	71	69.58	149.70	26-Jul-2005	45.05	1.4	104.65
MW-09	44-77	1.9 / 0.0	77	75.5	152.96	20-Jul-2004	59.67	1.5	93.29
		0.0 / 0.0	77	75.48	152.96	11-Oct-2004	63.61	1.5	89.35
		50.2 / 34.1	77	74.92	152.41	26-Jan-2005	60.03	2.1	92.38
		19.6 / 1.0	77	74.97	152.41	26-Apr-2005	50.06	2.0	102.35
		6.0 / 1.0	77	74.97	152.41	26-Jul-2005	47.61	2.0	104.80
MW-10	45-75	1.4 / 0.0	75	76.25	153.89	20-Jul-2004	60.55	--	93.34
		0.0 / 0.0	75	76.2	153.89	11-Oct-2004	64.57	--	89.32
		5.5 / 0.9	75	76.04	153.64	26-Jan-2005	61.19	--	92.45
		0.6 / 0.0	75	75.88	153.64	26-Apr-2005	51.30	--	102.34
		0.4 / 0.0	75	75.75	153.64	26-Jul-2005	48.79	--	104.85
MW-11	55-75	6.7 / 0.0	75.5	76.8	155.76	20-Jul-2004	62.30	--	93.46
		2.0 / 0.0	75.5	76.71	155.76	11-Oct-2004	66.32	--	89.44
		0.9 / 0.0	75.5	76.55	155.45	26-Jan-2005	62.60	--	92.85
		20.1 / 0.0	75.5	76.45	155.45	26-Apr-2005	52.75	--	102.70
		3.7 / 0.0	75.5	76.38	155.45	26-Jul-2005	50.26	--	105.19
MW-12D	84.5-100	0.0 / 0.0	101.0	102.75	155.72	20-Jul-2004	61.98	--	93.74
		0.0 / 0.0	101.0	107.72	155.72	11-Oct-2004	65.79	--	89.93
		1.4 / 0.0	101.0	102.20	155.09	26-Jan-2005	61.89	--	93.20
		0.0 / 0.0	101.0	102.13	155.09	26-Apr-2005	52.10	--	102.99
		0.0 / 0.0	101.0	102.03	155.09	26-Jul-2005	49.64	--	105.45
MW-12S	51-72	0.0 / 0.0	72.0	74.77	155.79	20-Jul-2004	61.83	--	93.96
		0.0 / 0.0	72.0	74.65	155.79	11-Oct-2004	65.64	--	90.15
		56.4 / 0.0	72.0	74.19	155.16	26-Jan-2005	61.71	--	93.45
		16.4 / 0.0	72.0	74.09	155.16	26-Apr-2005	51.95	--	103.21
		0.8 / 0.0	72.0	73.9	155.16	26-Jul-2005	49.50	--	105.66
MW-13D	78.3-93.3	0.0 / 0.0	93.3	93.5	151.68	20-Jul-2004	57.94	--	93.74
		0.0 / 0.0	93.3	93.5	151.68	11-Oct-2004	61.82	--	89.86
		0.9 / 0.4	93.3	93.2	151.29	26-Jan-2005	58.40	0.1	92.89
		18.7 / 0.0	93.3	93.13	151.29	26-Apr-2005	48.64	0.2	102.65
		5.7 / 0.0	93.3	93.02	151.29	26-Jul-2005	46.11	0.3	105.18
MW-13S	50.3-70.3	1.9 / 0.0	70.3	69.25	151.72	20-Jul-2004	57.90	1.1	93.82
		0.0 / 0.0	70.3	69.37	151.72	11-Oct-2004	61.70	0.9	90.02
		16.3 / 9.3	70.3	68.89	151.27	26-Jan-2005	58.41	1.4	92.86
		56.6 / 0.0	70.3	68.83	151.27	26-Apr-2005	48.56	1.5	102.71
		14.0 / 0.1	70.3	68.77	151.27	26-Jul-2005	45.93	1.5	105.34

Table 5-1
Phibrotech, Inc.
Groundwater Elevations

Well ID	Perforated Intervals (feet bgs)	Well Headspace* (ppm)	Total Depth Constructed (feet bgs)	Total Depth Measured (feet below MP)	MP Elevation (feet MSL)	Date	Depth to Water (feet below MP)	Calculated Casing Fill (feet)	Groundwater Elevation (feet MSL)
MW-14D	88-103	0.0 / 0.0	103.3	103.82	150.60	20-Jul-2004	58.20	--	92.40
		0.0 / 0.0	103.3	103.67	150.60	11-Oct-2004	62.27	--	88.33
		0.0 / 0.0	103.3	103.81	150.23	26-Jan-2005	59.01	--	91.22
		0.0 / 0.0	103.3	103.5	150.23	26-Apr-2005	48.75	--	101.48
		0.0 / 0.0	103.3	103.51	150.23	26-Jul-2005	46.15	--	104.08
MW-14S	46-72	2.8 / 0.0	71.5	70.6	150.54	20-Jul-2004	58.00	0.9	92.54
		0.0 / 0.0	71.5	70.49	150.54	11-Oct-2004	62.20	1.0	88.34
		0.0 / 0.0	71.5	70.64	150.11	26-Jan-2005	58.86	0.9	91.25
		0.0 / 0.0	71.5	70.22	150.11	26-Apr-2005	48.51	1.3	101.60
		6.0 / 0.0	71.5	70.06	150.11	26-Jul-2005	46.01	1.4	104.10
MW-15D	108.5-123.5	0.9 / 0.0	123.8	123.77	150.96	20-Jul-2004	59.14	0.0	91.82
		0.0 / 0.0	123.8	123.92	150.96	11-Oct-2004	63.31	--	87.65
		0.0 / 0.0	123.8	123.57	150.62	26-Jan-2005	59.29	0.2	91.33
		0.6 / 0.1	123.8	123.6	150.62	26-Apr-2005	49.45	0.2	101.17
		0.0 / 0.0	123.8	123.63	150.62	26-Jul-2005	47.09	0.2	103.53
MW-15S	51.5-71.5	0.9 / 0.0	71.5	71.25	151.01	20-Jul-2004	58.85	0.3	92.16
		0.0 / 0.0	71.5	71.45	151.01	11-Oct-2004	63.02	0.0	87.99
		0.0 / 0.0	71.5	71.26	150.74	26-Jan-2005	59.66	0.2	91.08
		0.5 / 0.0	71.5	71.12	150.74	26-Apr-2005	49.63	0.4	101.11
		0.3 / 0.0	71.5	71.12	150.74	26-Jul-2005	46.96	0.4	103.78
MW-16	42-62	1.4 / 0.4	62.5	62	150.27	20-Jul-2004	57.15	0.5	93.12
		0.0 / 0.0	62.5	62	150.27	11-Oct-2004	61.15	0.5	89.12
		14.9 / 5.5	62.5	61.65	149.98	26-Jan-2005	58.17	0.9	91.81
		19.3 / 0.0	62.5	61.74	149.98	26-Apr-2005	48.22	0.8	101.76
		6.7 / 0.0	62.5	61.61	149.98	26-Jul-2005	45.56	0.9	104.42

MP = Measuring point (top of steel casing)
--- = Not measured or not calculated.
bgs = below ground surface
ppm = parts per million
NM = Not measured
MSL = mean sea level
* Measured with PID prior to sampling (casing/background).