TABLES

TABLE 1
GROUNDWATER LEVELS IN WELLS
FIRST QUARTER AND SEMIANNUAL SAMPLING ROUNDS 2008

WELL	DATE	REFERENCE POINT ELEVATION (feet, MSL)	DEPTH TO WATER (feet)	GROUNDWATER ELEVATION (feet, MSL)
3	01/23/08	196.52	83.43	113.09
3	02/27/08	196.52	83.24	113.28
3	03/19/08	196.52	83.02	113.50
3	04/28/08	196.52	82.85	113.67
3	05/28/08	196.52	83.32	113.20
3	06/13/08	196.52	83.52	113.00
5	01/23/08	251.82	133.53	118.29
5	02/27/08	251.82	133.05	118.77
5	03/19/08	251.82	132.90	118.92
5	04/28/08	251.82	132.90	118.92
5	05/28/08	251.82	133.31	118.51
5	06/16/08	251.82	133.60	118.22
15	01/23/08	216.26	103.05	113.21
15	02/27/08	216.26	103.09	113.17
15	03/19/08	216.26	102.91	113.35
15	04/28/08	216.26	102.88	113.38
18	01/23/08	205.84	94.23	111.61
18	02/27/08	205.84	95.89	109.95
18	03/19/08	205.84	94.30	111.54
18	04/28/08	205.84	94.98	110.86
25	01/23/08	263.02	143.67	119.35
25	02/27/08	263.02	142.87	120.15
25	03/17/08	263.02	142.69	120.33
25	04/28/08	263.02	142.55	120.47
25	05/28/08	263.02	143.23	119.79
25	06/09/08	263.02	143.45	119.57
26	01/23/08	257.02	137.75	119.27
26	02/27/08	257.02	136.81	120.21
26	03/19/08	257.02	136.59	120.43
26	04/28/08	257.02	136.55	120.47
26	05/28/08	257.02	137.30	119.72
26	06/16/08	257.02	137.82	119.20

TABLE 1
GROUNDWATER LEVELS IN WELLS
FIRST QUARTER AND SEMIANNUAL SAMPLING ROUNDS 2008

WELL	DATE	REFERENCE POINT ELEVATION (feet, MSL)	DEPTH TO WATER (feet)	GROUNDWATER ELEVATION (feet, MSL)
31	01/23/08	144.83	42.27	102.56
31	02/27/08	144.83	41.57	103.26
31	03/19/08	144.83	41.36	103.47
31	04/28/08	144.83	41.27	103.56
31C1	03/19/08	177.32	54.40	122.92
31C1	04/24/08	177.32	55.36	121.96
31C2	02/26/08	161.86	39.70	122.16
31C2	03/19/08	161.86	40.20	121.66
31C2	04/24/08	161.86	39.62	122.24
68	01/23/08	157.40	46.76	110.64
68	02/27/08	157.40	46.41	110.99
68	03/19/08	157.40	46.32	111.08
72	03/17/08	168.77	52.42	116.35
86	01/22/08	173.04	52.70	120.34
86	02/26/08	173.04	51.07	121.97
86	03/17/08	173.04	50.93	122.11
86	04/24/08	173.04	51.37	121.67
86	05/27/08	173.04	51.48	121.56
86	06/10/08	173.04	52.41	120.63
BW-1	01/23/08	145.16	20.27	124.89
BW-1	02/26/08	145.16	18.60	126.56
BW-1	03/18/08	145.16	18.25	126.91
BW-1	04/24/08	145.16	18.33	126.83
DCMW-1A	01/22/08	152.94	13.27	139.67
DCMW-1A	02/26/08	152.94	12.07	140.87
DCMW-1A	03/20/08	152.94	12.25	140.69
DCMW-1A	04/24/08	152.94	14.19	138.75
DCMW-1A	05/27/08	152.94	12.65	140.29

TABLE 1
GROUNDWATER LEVELS IN WELLS
FIRST QUARTER AND SEMIANNUAL SAMPLING ROUNDS 2008

WELL	DATE	REFERENCE POINT ELEVATION (feet, MSL)	DEPTH TO WATER (feet)	GROUNDWATER ELEVATION (feet, MSL)
DCMW-1B	01/22/08	152.50	23.73	128.77
DCMW-1B	02/26/08	152.50	21.28	131.22
DCMW-1B	03/20/08	152.50	21.68	130.82
DCMW-1B	04/24/08	152.50	22.07	130.43
DCMW-1B	05/27/08	152.50	23.45	129.05
DCMW-2A	01/22/08	154.69	14.43	140.26
DCMW-2A	02/26/08	154.69	13.44	141.25
DCMW-2A	03/20/08	154.69	13.45	141.24
DCMW-2A	04/24/08	154.69	15.25	139.44
DCMW-2A	05/27/08	154.69	13.72	140.97
DCMW-2B	01/22/08	154.34	25.49	128.85
DCMW-2B	02/26/08	154.34	23.12	131.22
DCMW-2B	03/20/08	154.34	23.51	130.83
DCMW-2B	04/24/08	154.34	23.80	130.54
DCMW-2B	05/27/08	154.34	25.18	129.16
DCMW-3A	01/22/08	151.90	12.19	139.71
DCMW-3A	02/26/08	151.90	11.12	140.78
DCMW-3A	03/20/08	151.90	11.25	140.65
DCMW-3A	04/24/08	151.90	13.18	138.72
DCMW-3A	05/27/08	151.90	11.68	140.22
DCMW-3B	01/22/08	151.53	22.97	128.56
DCMW-3B	02/26/08	151.53	20.66	130.87
DCMW-3B	03/20/08	151.53	21.08	130.45
DCMW-3B	04/24/08	151.53	21.61	129.92
DCMW-3B	05/27/08	151.53	22.95	128.58
DCMW-5A	01/22/08	148.73	19.96	128.77
DCMW-5A	02/26/08	148.73	17.78	130.95
DCMW-5A	03/20/08	148.73	18.25	130.48
DCMW-5A	04/24/08	148.73	18.92	129.81
DCMW-5A	05/27/08	148.73	20.02	128.71

TABLE 1
GROUNDWATER LEVELS IN WELLS
FIRST QUARTER AND SEMIANNUAL SAMPLING ROUNDS 2008

WELL	DATE	REFERENCE POINT ELEVATION (feet, MSL)	DEPTH TO WATER (feet)	GROUNDWATER ELEVATION (feet, MSL)
DCMW-5B	01/22/08	148.47	19.92	128.55
DCMW-5B	02/26/08	148.47	17.64	130.83
DCMW-5B	03/20/08	148.47	18.14	130.33
DCMW-5B	04/24/08	148.47	18.84	129.63
DCMW-5B	05/27/08	148.47	20.08	128.39
DCMW-6A	01/22/08	152.05	23.73	128.32
DCMW-6A	02/26/08	152.05	21.42	130.63
DCMW-6A	03/20/08	152.05	21.74	130.31
DCMW-6A	04/24/08	152.05	22.12	129.93
DCMW-6A	05/27/08	152.05	23.40	128.65
DCMW-6B	01/22/08	151.45	22.85	128.60
DCMW-6B	02/26/08	151.45	20.54	130.91
DCMW-6B	03/20/08	151.45	20.91	130.54
DCMW-6B	04/24/08	151.45	21.25	130.20
DCMW-6B	05/27/08	151.45	22.72	128.73
EW-1	01/23/08	157.35	36.72	120.63
EW-1	02/27/08	157.35	35.20	122.15
EW-1	03/18/08	157.35	35.30	122.05
EW-1	04/24/08	157.35	35.47	121.88
EW-1	05/27/08	157.35	36.05	121.30
EW-1	06/11/08	157.35	36.55	120.80
EW-2	01/23/08	142.82	49.53	93.29
EW-2	02/27/08	142.82	47.25	95.57
EW-2	03/18/08	142.82	45.68	97.14
EW-2	04/24/08	142.82	47.60	95.22
EW-2	05/27/08	142.82	46.78	96.04
EW-2	06/11/08	142.82	47.45	95.37
MW-1	01/23/08	148.57	24.25	124.32
MW-1	02/26/08	148.57	22.30	126.27
MW-1	03/18/08	148.57	22.58	125.99
MW-1	04/24/08	148.57	22.95	125.62
MW-1	05/27/08	148.57	23.75	124.82
MW-1	06/13/08	148.57	25.55	123.02

TABLE 1
GROUNDWATER LEVELS IN WELLS
FIRST QUARTER AND SEMIANNUAL SAMPLING ROUNDS 2008

WELL	DATE	REFERENCE POINT ELEVATION (feet, MSL)	DEPTH TO WATER (feet)	GROUNDWATER ELEVATION (feet, MSL)
MW-2	01/23/08	153.10	31.73	121.37
MW-2	02/27/08	153.10	31.35	121.75
MW-2	03/17/08	153.10	31.02	122.08
MW-2	04/24/08	153.10	30.57	122.53
MW-2	05/27/08	153.10	31.98	121.12
MW-2	06/09/08	153.10	32.60	120.50
MW-3	01/23/08	156.40	34.73	121.67
MW-3	02/27/08	156.40	33.77	122.63
MW-3	03/17/08	156.40	33.30	123.10
MW-3	04/24/08	156.40	33.83	122.57
MW-3	05/27/08	156.40	34.37	122.03
MW-3	06/09/08	156.40	34.95	121.45
MW-4	01/23/08	151.79	29.90	121.89
MW-4	02/27/08	151.79	28.55	123.24
MW-4	03/17/08	151.79	28.37	123.42
MW-4	04/24/08	151.79	28.86	122.93
MW-4	05/27/08	151.79	29.28	122.51
MW-4	06/13/08	151.79	30.82	120.97
MW-5	01/23/08	147.21	20.97	126.24
MW-5	02/26/08	147.21	18.50	128.71
MW-5	03/20/08	147.21	19.15	128.06
MW-5	04/24/08	147.21	19.70	127.51
MW-5	05/27/08	147.21	20.71	126.50
MW-5	06/16/08	147.21	21.45	125.76
MW-6	01/23/08	152.00	24.68	127.32
MW-6	02/26/08	152.00	22.02	129.98
MW-6	03/20/08	152.00	22.98	129.02
MW-6	04/24/08	152.00	23.35	128.65
MW-6	05/27/08	152.00	24.55	127.45
MW-6	06/16/08	152.00	25.35	126.65

TABLE 1
GROUNDWATER LEVELS IN WELLS
FIRST QUARTER AND SEMIANNUAL SAMPLING ROUNDS 2008

WELL	DATE	REFERENCE POINT ELEVATION (feet, MSL)	DEPTH TO WATER (feet)	GROUNDWATER ELEVATION (feet, MSL)
MW-7	01/23/08	156.00	33.63	122.37
MW-7	02/27/08	156.00	31.85	124.15
MW-7	03/17/08	156.00	32.12	123.88
MW-7	04/24/08	156.00	32.38	123.62
MW-7	05/27/08	156.00	32.74	123.26
MW-7	06/10/08	156.00	33.57	122.43
MW-8	01/23/08	147.00	39.40	107.60
MW-8	02/26/08	147.00	41.50	105.50
MW-8	03/18/08	147.00	45.80	101.20
MW-8	04/24/08	147.00	33.21	113.79
MW-8	05/27/08	147.00	35.00	112.00
MW-8	06/13/08	147.00	37.27	109.73
MW-11	01/22/08	154.74	30.79	123.95
MW-11	02/26/08	154.74	29.21	125.53
MW-11	03/20/08	154.74	29.03	125.71
MW-11	04/24/08	154.74	29.28	125.46
MW-11	05/27/08	154.74	29.98	124.76
MW-11	06/12/08	154.74	30.93	123.81
MW-12	03/18/08	147.23	20.57	126.66
MW-12	04/24/08	147.23	20.78	126.45
MW-12	05/27/08	147.23	21.68	125.55
MW-12	06/13/08	147.23	22.79	124.44
MW-13	01/23/08	147.61	22.58	125.03
MW-13	02/26/08	147.61	20.57	127.04
MW-13	03/20/08	147.61	20.81	126.80
MW-13	04/24/08	147.61	21.30	126.31
MW-13	05/27/08	147.61	22.25	125.36
MW-13	06/16/08	147.61	22.94	124.67
MW-15	01/23/08	144.99	21.25	123.74
MW-15	02/26/08	144.99	19.29	125.70
MW-15	03/18/08	144.99	19.51	125.48
MW-15	04/24/08	144.99	19.99	125.00

TABLE 1
GROUNDWATER LEVELS IN WELLS
FIRST QUARTER AND SEMIANNUAL SAMPLING ROUNDS 2008

WELL	DATE	REFERENCE POINT ELEVATION (feet, MSL)	DEPTH TO WATER (feet)	GROUNDWATER ELEVATION (feet, MSL)
MW-16	01/23/08	145.40	20.78	124.62
MW-16	02/26/08	145.40	18.70	126.70
MW-16	03/18/08	145.40	19.05	126.35
MW-16	04/24/08	145.40	19.54	125.86
MW-16	05/27/08	145.40	20.48	124.92
MW-16	06/11/08	145.40	20.92	124.48
MW-17	01/23/08	147.81	21.65	126.16
MW-17	02/27/08	147.81	19.97	127.84
MW-17	03/18/08	147.81	20.10	127.71
MW-17	04/24/08	147.81	20.39	127.42
MW-18	01/23/08	155.41	32.02	123.39
MW-18	02/27/08	155.41	30.52	124.89
MW-18	03/17/08	155.41	30.49	124.92
MW-18	04/24/08	155.41	30.72	124.69
MW-19	01/22/08	146.16	20.22	125.94
MW-19	02/26/08	146.16	18.42	127.74
MW-19	03/18/08	146.16	18.64	127.52
MW-19	04/24/08	146.16	19.05	127.11
MW-20A	01/22/08	149.15	23.49	125.66
MW-20A	02/26/08	149.15	21.47	127.68
MW-20A	03/19/08	149.15	21.72	127.43
MW-20A	04/24/08	149.15	22.21	126.94
MW-20A	05/28/08	149.15	23.44	125.71
MW-20A	06/12/08	149.15	25.93	123.22
MW-20B	01/22/08	149.18	23.58	125.60
MW-20B	02/26/08	149.18	21.56	127.62
MW-20B	03/19/08	149.18	21.78	127.40
MW-20B	04/24/08	149.18	22.30	126.88
MW-21A	01/22/08	146.71	22.62	124.09
MW-21A	02/26/08	146.71	20.71	126.00
MW-21A	03/19/08	146.71	20.82	125.89
MW-21A	04/24/08	146.71	21.28	125.43
MW-21A	05/28/08	146.71	22.38	124.33
MW-21A	06/12/08	146.71	25.40	121.31

TABLE 1
GROUNDWATER LEVELS IN WELLS
FIRST QUARTER AND SEMIANNUAL SAMPLING ROUNDS 2008

WELL	DATE	REFERENCE POINT ELEVATION (feet, MSL)	DEPTH TO WATER (feet)	GROUNDWATER ELEVATION (feet, MSL)
MW-21B	01/22/08	146.84	22.82	124.02
MW-21B	02/26/08	146.84	20.96	125.88
MW-21B	03/19/08	146.84	20.94	125.90
MW-21B	04/24/08	146.84	21.41	125.43
MW-22A	01/22/08	144.66	21.63	123.03
MW-22A	02/26/08	144.66	19.84	124.82
MW-22A	03/19/08	144.66	19.85	124.81
MW-22A	04/24/08	144.66	20.22	124.44
MW-22A	05/28/08	144.66	21.20	123.46
MW-22A	06/12/08	144.66	23.65	121.01
MW-22B	01/22/08	143.46	20.72	122.74
MW-22B	02/26/08	143.46	18.93	124.53
MW-22B	03/19/08	143.46	18.97	124.49
MW-22B	04/24/08	143.46	19.33	124.13
MW-22C	01/22/08	143.89	19.42	124.47
MW-22C	02/26/08	143.89	17.56	126.33
MW-22C	03/19/08	143.89	17.67	126.22
MW-22C	04/24/08	143.89	18.12	125.77
MW-23	01/23/08	156.37	33.47	122.90
MW-23	02/27/08	156.37	31.48	124.89
MW-23	03/17/08	156.37	31.97	124.40
MW-23	04/24/08	156.37	32.18	124.19
MW-23	05/27/08	156.37	32.33	124.04
MW-23	06/16/08	156.37	33.06	123.31
MW-24	01/23/08	150.73	27.45	123.28
MW-24	02/27/08	150.73	25.90	124.83
MW-24	03/18/08	150.73	26.01	124.72
MW-24	04/24/08	150.73	26.03	124.70
MW-24	05/28/08	150.73	27.12	123.61
MW-24	06/11/08	150.73	25.69	125.04

TABLE 1
GROUNDWATER LEVELS IN WELLS
FIRST QUARTER AND SEMIANNUAL SAMPLING ROUNDS 2008

WELL	DATE	REFERENCE POINT ELEVATION (feet, MSL)	DEPTH TO WATER (feet)	GROUNDWATER ELEVATION (feet, MSL)
MW-25	01/23/08	148.03	22.41	125.62
MW-25	02/26/08	148.03	20.55	127.48
MW-25	03/18/08	148.03	20.89	127.14
MW-25	04/24/08	148.03	21.25	126.78
P-1A	03/17/08	237.05	114.97	122.08
P-1A	04/24/08	237.05	115.05	122.00
P-1A	05/27/08	237.05	115.50	121.55
P-1B	03/17/08	237.04	114.49	122.55
P-1B	04/24/08	237.04	114.61	122.43
P-2	01/23/08	153.25	44.26	108.99
P-2	02/27/08	153.25	43.42	109.83
P-2	03/19/08	153.25	43.10	110.15
P-2	04/28/08	153.25	43.65	109.60
P-2	05/28/08	153.25	45.85	107.40
P-2	06/13/08	153.25	46.54	106.71
P-3	01/23/08	151.12	27.24	123.88
P-3	02/26/08	151.12	26.18	124.94
P-3	03/20/08	151.12	25.82	125.30
P-3	04/24/08	151.12	23.83	127.29
P-3	05/27/08	151.12	26.56	124.56
P-3	06/16/08	151.12	27.16	123.96
RI-1	03/17/08	178.80	62.82	115.98
RI-1	04/28/08	178.80	62.55	116.25
RI-2	03/17/08	219.21	100.06	119.15
RI-2	04/28/08	219.21	99.73	119.48
RI-3	03/17/08	215.41	97.72	117.69
RI-3	04/28/08	215.41	97.48	117.93
RI-4	03/17/08	206.95	87.80	119.15
RI-4	04/28/08	206.95	87.45	119.50

TABLE 1
GROUNDWATER LEVELS IN WELLS
FIRST QUARTER AND SEMIANNUAL SAMPLING ROUNDS 2008

WELL	DATE	REFERENCE POINT ELEVATION (feet, MSL)	DEPTH TO WATER (feet)	GROUNDWATER ELEVATION (feet, MSL)
RI-6	03/17/08	193.52	75.85	117.67
RI-6	04/28/08	193.52	75.52	118.00
RI-8	01/23/08	159.41	47.16	112.25
RI-8	03/19/08	159.41	46.23	113.18
RI-8	04/28/08	159.41	46.32	113.09
RI-9	01/23/08	159.25	47.72	111.53
RI-9	02/27/08	159.25	46.98	112.27
RI-9	03/19/08	159.25	46.82	112.43
RI-9	04/28/08	159.25	46.94	112.31
RI-9	05/28/08	159.25	48.85	110.40
RI-9	06/13/08	159.25	49.08	110.17
RI-10	01/23/08	163.66	52.25	111.41
RI-10	02/27/08	163.66	51.54	112.12
RI-10	03/19/08	163.66	51.29	112.37
RI-10	04/28/08	163.66	51.46	112.20
RI-10	05/28/08	163.66	53.12	110.54
RI-10	06/09/08	163.66	53.46	110.20
RI-11	01/23/08	188.37	76.11	112.26
RI-11	02/27/08	188.37	75.39	112.98
RI-11	03/19/08	188.37	75.17	113.20
RI-11	04/28/08	188.37	75.20	113.17
RI-11	05/28/08	188.37	76.83	111.54
RI-11	06/13/08	188.37	77.15	111.22
RI-12	01/23/08	186.53	74.43	112.10
RI-12	02/27/08	186.53	73.73	112.80
RI-12	03/19/08	186.53	73.43	113.10
RI-12	04/28/08	186.53	73.38	113.15
RI-14	03/19/08	209.64	90.08	119.56
RI-14	04/28/08	209.64	89.72	119.92

TABLE 1
GROUNDWATER LEVELS IN WELLS
FIRST QUARTER AND SEMIANNUAL SAMPLING ROUNDS 2008

WELL	DATE	REFERENCE POINT ELEVATION (feet, MSL)	DEPTH TO WATER (feet)	GROUNDWATER ELEVATION (feet, MSL)
RI-15	01/23/08	146.80	38.77	108.03
RI-15	02/27/08	146.80	37.91	108.89
RI-15	03/19/08	146.80	37.66	109.14
RI-15	04/28/08	146.80	38.38	108.42
RI-15	05/28/08	146.80	40.85	105.95
RI-15	06/13/08	146.80	41.52	105.28
RI-16A	01/23/08	155.82	45.76	110.06
RI-16A	02/27/08	155.82	45.35	110.47
RI-16A	03/19/08	155.82	45.23	110.59
RI-16A	04/28/08	155.82	45.04	110.78
RI-16B	01/23/08	155.81	44.90	110.91
RI-16B	02/27/08	155.81	44.17	111.64
RI-16B	03/19/08	155.81	43.93	111.88
RI-16B	04/28/08	155.81	44.15	111.66
RI-16B	05/28/08	155.81	45.90	109.91
RI-16B	06/13/08	155.81	46.38	109.43
RI-16C	01/23/08	155.39	44.42	110.97
RI-16C	02/27/08	155.39	43.58	111.81
RI-16C	03/19/08	155.39	43.38	112.01
RI-16C	04/28/08	155.39	43.60	111.79
RI-16D	01/23/08	155.17	44.05	111.12
RI-16D	02/27/08	155.17	43.24	111.93
RI-16D	03/19/08	155.17	43.11	112.06
RI-16D	04/28/08	155.17	43.33	111.84
RI-17A	01/23/08	168.12	56.20	111.92
RI-17A	02/27/08	168.12	55.54	112.58
RI-17A	03/19/08	168.12	55.25	112.87
RI-17A	04/28/08	168.12	55.38	112.74
RI-17B	01/23/08	167.81	56.18	111.63
RI-17B	02/27/08	167.81	55.32	112.49
RI-17B	03/19/08	167.81	55.15	112.66
RI-17B	04/28/08	167.81	55.20	112.61
RI-17B	05/28/08	167.81	56.85	110.96
RI-17B	06/09/08	167.81	57.30	110.51

TABLE 1
GROUNDWATER LEVELS IN WELLS
FIRST QUARTER AND SEMIANNUAL SAMPLING ROUNDS 2008

WELL	DATE	REFERENCE POINT ELEVATION (feet, MSL)	DEPTH TO WATER (feet)	GROUNDWATER ELEVATION (feet, MSL)
RI-17C	01/23/08	167.89	55.92	111.97
RI-17C	02/27/08	167.89	55.15	112.74
RI-17C	03/19/08	167.89	54.92	112.97
RI-17C	04/28/08	167.89	55.03	112.86
RI-17D	01/23/08	167.84	56.03	111.81
RI-17D	02/27/08	167.84	55.25	112.59
RI-17D	03/19/08	167.84	55.02	112.82
RI-17D	04/28/08	167.84	55.16	112.68
RI-18A	01/23/08	152.96	42.63	110.33
RI-18A	02/27/08	152.96	41.87	111.09
RI-18A	03/19/08	152.96	41.66	111.30
RI-18A	04/28/08	152.96	42.08	110.88
RI-18A	05/28/08	152.96	43.90	109.06
RI-18A	06/13/08	152.96	44.45	108.51
RI-18B	01/23/08	152.22	41.75	110.47
RI-18B	02/27/08	152.22	41.11	111.11
RI-18B	03/19/08	152.22	40.86	111.36
RI-18B	04/28/08	152.22	41.24	110.98
RI-19A	01/23/08	159.49	48.98	110.51
RI-19A	02/27/08	159.49	48.21	111.28
RI-19A	03/19/08	159.49	47.96	111.53
RI-19A	04/28/08	159.49	48.33	111.16
RI-19A	05/28/08	159.49	49.90	109.59
RI-19A	06/13/08	159.49	50.48	109.01
RI-19B	01/23/08	159.34	48.73	110.61
RI-19B	02/27/08	159.34	47.94	111.40
RI-19B	03/19/08	159.34	47.71	111.63
RI-19B	04/28/08	159.34	48.11	111.23
RI-20A	03/17/08	208.99	86.58	122.41
RI-20A	04/24/08	208.99	86.33	122.66
RI-20A	05/28/08	208.99	87.35	121.64

TABLE 1
GROUNDWATER LEVELS IN WELLS
FIRST QUARTER AND SEMIANNUAL SAMPLING ROUNDS 2008

WELL	DATE	REFERENCE POINT ELEVATION (feet, MSL)	DEPTH TO WATER (feet)	GROUNDWATER ELEVATION (feet, MSL)
RI-20B	03/17/08	208.82	86.03	122.79
RI-20B	04/24/08	208.82	86.92	121.90
RW-1	01/22/08	145.57	24.13	121.44
RW-1	02/26/08	145.57	22.42	123.15
RW-1	03/17/08	145.57	22.20	123.37
RW-1	04/24/08	145.57	22.72	122.85
RW-1	05/27/08	145.57	23.32	122.25
SW-1	01/22/08	151.99	27.30	124.69
SW-1	02/26/08	151.99	25.71	126.28
SW-1	03/17/08	151.99	25.48	126.51
SW-1	04/24/08	151.99	25.73	126.26
TW-1	01/22/08	148.40	25.58	122.82
TW-1	02/26/08	148.40	24.01	124.39
TW-1	03/17/08	148.40	23.70	124.70
TW-1	04/24/08	148.40	24.02	124.38
TW-1	05/27/08	148.40	24.78	123.62
TW-2	01/23/08	154.96	31.86	123.10
TW-2	02/27/08	154.96	30.28	124.68
TW-2	03/20/08	154.96	30.25	124.71
TW-2	04/24/08	154.96	30.46	124.50
TW-2	05/27/08	154.96	31.12	123.84

MSL = mean sea level

TABLE 2A
OFF-PROPERTY SAMPLING SCHEDULE
FIRST QUARTER SAMPLING ROUND 2008

WELL NUMBER	Pentachlorophenol
25	X
86	X
RI-3	X

TABLE 2B
OFF-PROPERTY SAMPLING SCHEDULE
SEMIANNUAL SAMPLING ROUND 2008

WELL NUMBER	Pentachlorophenol
25	X
86	X
31C2	X
31D3	X
RI-3	X
RI-10	X
RI-12	X
RI-17A	X
RI-17B	X

TABLE 3A
ON-PROPERTY SAMPLING SCHEDULE
FIRST QUARTER SAMPLING ROUND 2008

Well No.	Pentachlorophenol	PAHS	IPE	BEX	B	Ba	As	Cr	Cu	Hg	Cd	Gen Min
EW-1	X		X	X	X	X	X	X	X	X	X	X
EW-2	X		X	X	X	X	X	X	X	X	X	X
MW-2	X											
MW-3	X											
MW-7					X							
MW-8	X				X							
MW-15		X										
MW-16	X	X										
MW-18					X							
MW-19		X										
MW-24		X										
MW-25					X							
TW-1	X											

TABLE 3B
ON-PROPERTY SAMPLING SCHEDULE
SEMIANNUAL SAMPLING ROUND 2008

Well No.	Pentachlorophenol	PAHS	IPE	BEX	PCDD/PCDF	B	Ba	As	Cr	Cu	Hg	Cd
EW-1	X		X	X	X	X	X	X	X	X	X	X
EW-2	X		X	X	X	X	X	X	X	X	X	X
MW-2	X											
MW-3	X											
MW-7					X							
MW-8	X				X							
MW-15		X		X								
MW-16	X	X		X								
MW-17					X							
MW-18					X							
MW-19		X										
MW-24	X	X										
MW-25	X	X			X							
SW-1					X							
TW-1	X											

TABLE 4A
OFF-PROPERTY GROUNDWATER FIELD PARAMETERS
FIRST QUARTER AND SEMIANNUAL SAMPLING ROUNDS 2008

Well	Date	Depth to Water (feet)	Temp (°C)	EC (µmhos/cm)	pH	Turb (NTU)
25	03/17/08	142.69	18.9	366	7.24	4.48
25	06/09/08	143.45	20.1	356	6.83	3.69
86	03/17/08	50.93	18.2	580	6.79	17.60
86	06/10/08	52.41	18.3	395	6.66	24.10
31D3	06/09/08	34.95	18.4	530	6.67	9.41
RI-3	03/17/08	97.72	20.0	524	6.94	7.29
RI-3	06/09/08	98.56	21.0	487	6.77	5.20
RI-10	06/09/08	53.46	22.0	482	6.51	2.06
RI-17A	06/09/08	57.42	22.1	296	6.60	2.47
RI-17B	06/09/08	57.30	21.9	351	6.61	2.21

°C = degrees celcius
NTU = Nephelometric Turbidity Units
µmhos = micromhos

TABLE 4B
OFF-PROPERTY INDIVIDUAL ROD CONSTITUENTS
FIRST QUARTER AND SEMIANNUAL SAMPLING ROUNDS 2008

Well	Sample Date	QA	Pentachlorophenol (1)
25	03/17/08		< 0.5
25	06/09/08		< 0.5
31D3	06/09/08		< 0.5
86	03/17/08		66
86	03/17/08	DUP	66
86	06/10/08		< 0.5
86	06/10/08	DUP	< 0.5
RI-3	03/17/08		< 0.5
RI-3	06/09/08		0.73
RI-3	06/09/08	DUP	0.65
RI-10	06/09/08		< 0.5
RI-17A	06/09/08		< 0.5
RI-17B	06/09/08		< 0.5

Notes: (1) ROD standard for pentachlorophenol is 1.0 µg/L
< = Constituents below reporting limit
DUP = Indicates a duplicate sample submitted by client
All results reported in micrograms per liter (µg/L)

TABLE 5A
ON-PROPERTY GROUNDWATER FIELD PARAMETERS
FIRST QUARTER AND SEMIANNUAL SAMPLING ROUNDS 2008

Well	Date	Depth to Water (feet)	Temp (°C)	EC (µmhos/cm)	pH	Turb (NTU)
EW-1	02/18/08	35.30	17.8	452	6.81	1.97
EW-1	06/11/08	36.55	22.0	406	6.80	2.43
EW-2	02/18/08	45.68	17.4	518	6.81	2.04
EW-2	06/11/08	47.45	19.5	474	6.76	1.98
MW-2	03/17/08	31.02	18.0	391	6.80	2.15
MW-2	06/09/08	32.60	19.2	387	6.64	1.98
MW-3	03/17/08	33.30	18.2	429	6.74	1.74
MW-3	06/09/08	34.95	19.1	422	6.56	1.84
MW-7	03/17/08	32.12	17.9	459	6.84	2.04
MW-7	06/10/08	33.57	18.2	431	6.75	2.17
MW-8	02/18/08	45.80	18.3	454	6.62	2.13
MW-15	02/18/08	19.51	17.5	519	7.03	2.77
MW-15	06/11/08	21.48	18.6	487	6.95	2.72
MW-16	02/18/08	19.05	17.8	540	7.21	2.46
MW-16	06/11/08	20.92	18.6	518	7.14	+200
MW-17	06/10/08	21.83	19.1	422	6.96	1.85
MW-18	03/17/08	30.49	18.7	562	7.40	2.15
MW-18	06/10/08	32.05	18.6	558	7.14	3.48
MW-19	02/18/08	18.64	17.3	1232	8.01	2.46
MW-19	06/11/08	20.65	18.6	1157	7.99	2.47
MW-24	02/18/08	26.01	17.6	568	6.88	2.02
MW-24	06/11/08	25.69	18.7	529	6.83	2.16
MW-25	02/18/08	20.89	17.5	521	7.42	2.15
MW-25	06/11/08	22.83	18.7	470	7.37	2.19
SW-1	06/12/08	26.98	19.5	497	6.78	4.24
TW-1	02/17/08	23.70	18.5	446	6.85	9.16
TW-1	06/10/08	25.39	18.1	397	6.74	10.99

°C = degrees celcius
NTU = Nephelometric Turbidity Units
µmhos = micromhos
(1) Reading is greater than instrument maximum reporting level.

TABLE 5B
ON-PROPERTY INDIVIDUAL ROD CONSTITUENTS
FIRST QUARTER AND SEMIANNUAL SAMPLING ROUNDS 2008

Well	Sample Date	QA	Penta-chlorophenol	Isopropyl Ether	Benzene	Ethyl-benzene	Total Xylenes	Arsenic	Barium	Boron	Cadmium	Chromium	Copper	Mercury
ARARs / ROD Standards (µg/l)			*1.0*	*2,800*	*1.0*	*680*	*1,750*	*6 - 27*	*1,000*	*1,200*	*5*	*6-35*	*13-30*	*2*
EW-1	03/18/08		< 0.5	< 1	< 0.5	< 0.5	< 1.5	< 5	38.9	463	< 5	< 5	< 10	< 0.2
EW-1	06/11/08		< 0.5	< 1	< 0.5	< 0.5	< 1.5	< 5	37.9	440	< 5	< 5	< 10	< 0.2
EW-2	03/18/08		2.2	18	< 0.5	< 0.5	< 1.5	< 5	71.7	507	< 5	< 5	< 10	< 0.2
EW-2	06/11/08		2.5	16	< 0.5	< 0.5	< 1.5	< 5	68.5	517	< 5	< 5	< 10	< 0.2
MW-2	03/17/08		21											
MW-2	06/09/08		19											
MW-3	03/17/08		0.55											
MW-3	06/09/08		0.99											
MW-7	03/17/08									538				
MW-7	06/10/08									554				
MW-8	01/15/08									2,460				
MW-8	02/25/08									2,130				
MW-8	03/12/08									732				
MW-8	03/18/08		150							1,540				
MW-8	04/10/08									1,450				
MW-8	05/06/08									1,450				
MW-8	06/10/08		280							1,400				
MW-15	06/11/08				< 25	< 25	99							
MW-16	03/18/08		8											
MW-16	06/11/08		8.8		< 25	37	150							
MW-17	06/10/08									1,040				
MW-18	03/17/08									3,050				
MW-18	06/10/08									2,950				
MW-24	06/11/08		0.53											
MW-25	03/18/08									3,750				
MW-25	06/11/08		< 0.5							3,520				
SW-1	06/12/08									996				
SW-1	06/12/08	DUP								984				
TW-1	03/17/08		24											
TW-1	06/10/08		3.6											

Notes: All results reported in micrograms per liter (µg/L).
< = constituents below reporting limit.
DUP = Indicates a duplicate sample submitted by client.

TABLE 6
ON-PROPERTY POLYNUCLEAR AROMATIC HYDROCARBON COMPOUNDS
BASED ON EPA METHOD 8310 PQLs
FIRST QUARTER AND SEMIANNUAL SAMPLING ROUNDS 2008

Parameter	ARAR[1]	MW-15 03/18/08	MW-15 06/11/08	MW-16 03/18/08	MW-16 06/11/08	MW-19 03/18/08	MW-19 03/18/08 DUP	MW-19 06/11/08	MW-19 06/11/08 DUP	MW-24 03/18/08	MW-24 06/11/08	MW-25 06/11/08
Acenaphthene	< 18	430	380	23,000	19,000	< 18	< 18	< 18	< 18	< 18	< 18	< 18
Acenaphthylene	< 23	5.4	5.2	380	< 22,000	< 22	< 22	< 22	< 22	< 23	< 23	< 22
Anthracene	< 6.6	25	24	6,100	6,400	< 6.3	< 6.3	< 6.3	< 6.3	< 6.4	< 6.5	< 6.3
Benzo(a)anthracene	< 0.13	1.7	0.64	3,400	2,600	0.94	0.67	0.37	0.42	< 0.13	< 0.13	< 0.13
Benzo(a)pyrene	< 0.23	0.36	< 0.22	1,000	730	0.24	< 0.22	< 0.22	< 0.22	< 0.23	< 0.23	< 0.22
Benzo(b)fluoranthene	< 0.18	0.5	< 0.18	1,400	1,000	0.38	0.27	< 0.18	< 0.18	< 0.18	< 0.18	< 0.18
Benzo(g,h,i)perylene	< 0.76	< 0.72	< 0.73	180	< 720	< 0.73	< 0.73	< 0.73	< 0.73	< 0.74	< 0.74	< 0.73
Benzo(k)fluoranthene	< 0.17	0.25	< 0.17	590	460	< 0.17	< 0.17	< 0.17	< 0.17	< 0.17	< 0.17	< 0.17
Chrysene	< 1.5	1.7	< 1.5	3,300	2,400	< 1.5	< 1.5	< 1.5	< 1.5	< 1.5	< 1.5	< 1.5
Dibenz(a,h)anthracene	< 0.3	< 0.29	< 0.29	72	< 290	< 0.29	< 0.29	< 0.29	< 0.29	< 0.29	< 0.3	< 0.29
Fluoranthene	< 2.1	29	20	18,000	15,000	6.3	4.4	3.8	4.4	< 2.1	< 2.1	< 2.1
Fluorene	< 2.1	210	180	17,000	16,000	3.9	2.2	< 2.1	2.1	< 2.1	< 2.1	< 2.1
Indeno(1,2,3-cd)pyrene	< 0.43	< 0.41	< 0.41	250	< 410	< 0.41	< 0.41	< 0.41	< 0.41	< 0.42	< 0.42	< 0.41
Naphthalene	< 18	5900	6900	78,000	68,000	< 18	< 18	< 18	< 18	< 18	< 18	< 18
Phenanthrene	< 6.4	240	190	45,000	39,000	19	12	11	11	< 6.2	< 6.3	< 6.1
Pyrene	< 2.7	22	14	16,000	13,000	5.2	3.7	3	3.4	3.6	2.8	< 2.6
Total Carcinogenic PAHs	ND	4.51	0.64	9,940	7,190	1.56	0.94	0.37	0.42	ND	ND	ND
Total PAHs	ND	6,865.91	7,713.84	213,672	183,590	35.96	23.24	18.17	21.32	3.6	2.8	ND

Notes:
< = Constituents below reporting limit.
All results reported in micrograms per liter (µg/L).
ND = All constituents below PQL.
PQL = Practical quantitation limit.
1 = The ROD standard for carcinogenic PAHs is 0.007 µg/L.
DUP = Indicates a duplicate sample submitted by client.

TABLE 7
PENTACHLOROPHENOL CONCENTRATIONS AND GROUNDWATER LEVELS AT WELL 86

Date	Pentachlorophenol (ppb)	Water Level (ft, msl)
11/01/99	14	119.66
01/01/00	2.3	119.81
03/01/00	67	122.70
06/01/00	16	121.19
09/01/00	< 0.5	119.13
11/01/00	< 0.5	118.95
02/01/01	< 0.5	121.73
04/18/01	2.9 / 3.4	122.13
08/29/01	5.4 / 4.6	119.43
10/01/01	0.55 / 0.84	118.75
02/12/02	45 / 53	121.73
05/31/02	33 / 38	121.54
08/01/02	97	119.43
11/01/02	98	119.00
04/01/03	100	122.33
07/09/03	20 / 20	120.84
09/01/03	28	119.29
11/14/03	28 / 32	118.73
02/20/04	140 / 140	122.38
05/01/04	54	123.02
09/01/04	48	120.13
11/01/04	78 / 80	119.61
03/01/05	68 / 71	123.07
06/01/05	53	122.45
09/01/05	34	120.29
12/01/05	90	120.34
03/01/06	99	125.49
06/01/06	13	124.86
08/08/06	< 0.5 / < 0.5	122.39
11/20/06	3.8 / 3.9	121.04
02/16/07	37	122.42
05/07/07	24 / 25	122.54
11/15/07	< 2.5 / 0.51	121.70
03/17/08	66 / 66	122.11
06/10/08	< 0.5 / < 0.5	120.63

Notes:
ppb = parts per billion
ft, msl = feet, mean sea level

TABLE 8
WELL PR-1 PRODUCTION HISTORY

Date	Total Fluid *	Product	Emulsion
1994	52	7.35	1.75
1995	141	18.35	77.19
1996	71	5.40	15.79
1997	144	37.92	46.25
1998	222	89.97	75.05
1999	314	146.25	117.08
2000	295	118.24	87.85
2001	349	146.40	69.71
2002	351	141.93	67.64
2003	338	135.20	67.60
2004	332	136.20	65.30
2005	320	132.70	62.40
2006	338	135.20	67.60
2007	312	124.80	62.40
2008	156	62.40	31.20
Total	3,736	1,438.31	914.81

Notes: All values in gallons.

These volumes are based on a visual assessment of the fluid purged from well PR-1. Black purged fluid is identified as product, gray and brown fluid is identified as emulsion, and clear fluid is identified as water.

* This volume includes water, product, and emulsion pumped from well PR-1.

TABLE 9
REMEDIAL ACTION MONITORING PARAMETER TREND EVALUATION
PENTACHLOROPHENOL

Well	Zone	Original Freq.	Results																												
			A-96	Q1-97	S-97	Q3-97	A-97	Q1-98	S-98	Q3-98	A-98	Q1-99	S-99	Q3-99(2)	A-99	Q1-00	S-00	Q3-00	A-00	Q1-01	S-01	Q3-01	A-01	Q1-02	S-02	Q3-02	A-02	Q1-03	S-03	Q3-03	A-03
Off-Property Wells																															
2	B?		NS	NS			NS	NS																							
3	A	A1	NS	NS			BRG																								
25	A/B	A1	NS	BRG			BRG								BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS
26	B	Q	NS	BRG	BRG	BRG	ARG	ARG	ARG	BRG	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
59	A?	A1	NS	NS	NS	BRG	BRG								BRS								BRS								BRS
61	B	EQ	NS	BRG			BRG				BRG				BRS								BRS								BRS
68	A	A1	NS	BRG			BRG								BRS				BRS				BRS				NS				NS
70	?	A1	NS	BRG			BRG																								
78	?	EQ	NS	NS	BRG		BRG																								
84	?	A1	NS	BRG			BRG																								
86	A	A	BRG				BRG								ARS	ARS	ARS	BRS	BRS	BRS	ARS	ARS	BRS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS
93	?	EQ	NS	NS	BRG		NS	NS	BRG																						
P-1A	B	A	BRG				NS	BRG							BRS								BRS								BRS
P-1B	C	A	BRG				NS	BRG							BRS								BRS								BRS
RI-1	B	A	NS	NS	NS	NS	NS	BRG			BRG				BRS								BRS								BRS
RI-2	B	Q	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	NS	ARG	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	BRS	BRS	ARS	BRS	BRS	BRS	BRS	BRS	BRS	BRS
RI-3	B	Q	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	NS	ARG	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS
RI-4	B	A	BRG				NS	BRG							BRS								BRS								BRS
RI-5	B	A	BRG				NS	NS	BRG		BRG				BRS				BRS				BRS				BRS				BRS
RI-6	B	Q	BRG	BRG	BRG	BRG	BRG	BRG	BRG	BRG	BRG	NS	BRG	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS
RI-7	B	A	BRG				NS	NS	BRG						BRS								BRS								BRS
RI-9	B	A	NS	BRG			BRG								BRS								BRS								BRS
RI-10	B	Q	BRG	BRG	BRG	BRG	BRG	NS	BRG	BRG	BRG	BRG	BRG	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS
RI-11	B	Q	BRG	BRG	BRG	ARG	ARG	ARG	ARG	ARG	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
RI-12	B	A	BRG				BRG				BRG	BRG	BRG	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS
RI-13	B/C	A	BRG				NS	NS	BRG						BRS								BRS								BRS
RI-14	C	A	BRG				NS	BRG							BRS								BRS								BRS
RI-15	B/C	EQ	BRG	BRG	BRG	BRG	BRG	BRG	BRG	BRG	BRG	BRG	BRG	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS
RI-16A	A	A	NS	BRG			BRG								BRS								BRS								BRS
RI-16B	B	EQ	NS	BRG	BRG		BRG				BRG				BRS				BRS	BRS	NS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS
RI-16C	B	A	NS	BRG			BRG								BRS								BRS								BRS
RI-16D	C	A	NS	BRG			BRG								BRS								BRS								BRS
RI-17A	B	A	NS	BRG			BRG								BRS								BRS								BRS
RI-17B	B	EQ	NS	BRG	BRG		BRG				BRG				BRS				BRS				BRS								BRS
RI-17C	B	A	NS				NS																								
RI-17D	C	A	NS	BRG			BRG								BRS								BRS								BRS
RI-18A	B	EQ	BRG		BRG		BRG				BRG				BRS				BRS				BRS								BRS
RI-18B	B	A	BRG				BRG								BRS								BRS								BRS
RI-19A	B	A	BRG				BRG								BRS	BRS							BRS								BRS
RI-19B	B	EQ	BRG		BRG		BRG				BRG				BRS				BRS				BRS								BRS
RI-20A	B	Q	BRG	BRG	BRG	BRG	NS	BRG	BRG	BRG	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
RI-20B	B	Q	BRG	BRG	BRG	BRG	NS	BRG	BRG	BRG	BRG	NS	BRG	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS

Notes:

Q1 = First Quarter

Q3 = Third Quarter

DQO = Data Quality Objectives letter to EPA, February 20, 1996.

(2) In Q3-99, ROD goal of 2.2 ppb was changed to ROD standard of 1.0 ppb

ARS = Above ROD standard

BRS = Below ROD standard

TI Waiver = Amendment #2

Frequency

A = Annually

S = Semiannual

Q = Quarterly

E = Sampled at request of EPA

EQ = Sampled quarterly based on EPA request

B = Biennially

A1 = Annually as part of the Alternative Water Supply Program

ARG = Above ROD goal

BRG = Below ROD goal

At RG = Equal to ROD goal

NS = Not sampled

ORC = Add bioremediation enhancements.

TABLE 9
REMEDIAL ACTION MONITORING PARAMETER TREND EVALUATION
PENTACHLOROPHENOL

Well	Zone	Original Freq.	Q1-04	S-04	Q3-04	A-04	Q1-05	S-05	Q3-05	A-05	Q1-06	S-06	Q3-06	A-06	Q1-07	S-07	Q3-07	A-07	Q1-08	S-08	Revised Frequency and Date of Revision
Off-Property Wells																					
2	B?																				Do not sample/AWSP complete
3	A	A1																			Do not sample/AWSP complete
25	A/B	A1	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	B (A-97) Q until well 86 resolved
26	B	Q	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	Q (DQO) ORC (Q3-98) Addition Well
59	A?	A1								ARS	ARS	ARS	BRS	NS	NS	NS	NS	NS	NS	NS	S (Q1-06), ORC Addition Well (Q3-06)
61	B	EQ								NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	B (A-99) Discontinued (A-07)) due to inoperative pump
68	A	A1																			A (S-99) per EPA request Discontinued (S-03) due to inoperative pump
70	?	A1																			Do not sample/AWSP complete
78	?	EQ																			Do not sample/AWSP complete
84	?	A1																			Do not sample/AWSP complete
86	A	A	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	BRS	ARS	ARS	ARS	ARS	BRS	ARS	BRS	Q (Q1-00) per EPA request
93	?	EQ																			Do not sample/AWSP complete
P-1A	B	A								BRS								BRS			B (Q1-98)
P-1B	C	A								BRS								BRS			B (Q1-98)
RI-1	B	A								BRS								BRS			B (A-98)
RI-2	B	Q	BRS	BRS		BRS		BRS		BRS		BRS		BRS				BRS			A (S-06)
RI-3	B	Q	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	Q (DQO) ORC Monitoring Well; S (A-07)
RI-4	B	A								BRS								BRS			B (Q1-98)
RI-5	B	A				BRS				ARS	NS	BRS		BRS				BRS			A (S-98) per EPA request until AWSP complete.
RI-6	B	Q	BRS	BRS		BRS		BRS		BRS		BRS		BRS				BRS			A (S-06)
RI-7	B	A								BRS								BRS			B (S-98)
RI-9	B	A								BRS								BRS			B (A-97)
RI-10	B	Q	BRS	BRS		BRS		BRS		BRS		BRS		BRS		BRS		BRS		BRS	S (S-04) Semiannual per EPA request until well 59 resolved
RI-11	B	Q	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	S (Q3-95), Q (DQO) ORC Addition Well (Q3-98)
RI-12	B	A	BRS	BRS		BRS		BRS		BRS		BRS		BRS		BRS		BRS		NS	S (S-04) Semiannual per EPA request until well 59 resolved. Discontinued (S-08)) due to inoperative pump
RI-13	B/C	A								BRS								BRS			B (S-98)
RI-14	C	A								BRS								BRS			B (Q1-98)
RI-15	B/C	EQ	BRS	BRS		BRS		BRS		BRS		BRS		BRS				BRS			A (S-06)
RI-16A	A	A								BRS								BRS			B (A-97)
RI-16B	B	EQ	BRS	BRS		BRS		BRS		BRS		BRS		BRS		BRS		BRS			A (S-06)
RI-16C	B	A								BRS								BRS			B (A-97)
RI-16D	C	A								BRS								BRS			B (A-97)
RI-17A	B	A								BRS				BRS		BRS		BRS		BRS	S (A-06) Semiannual until bio program at 59 and 81 complete
RI-17B	B	EQ								BRS				BRS		BRS		BRS		BRS	S (A-06) Semiannual until bio program at 59 and 81 complete
RI-17C	B	A																			Do not sample (A-96)
RI-17D	C	A								BRS								BRS			B (A-97)
RI-18A	B	EQ								BRS								BRS			B (A-00)
RI-18B	B	A								BRS								BRS			B (A-97)
RI-19A	B	A								BRS								BRS			B (A-97)
RI-19B	B	EQ								BRS								BRS			B (A-00)
RI-20A	B	Q	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	Q (DQO) ORC (Q3-98) Addition Well
RI-20B	B	Q	BRS	BRS		BRS		BRS		BRS		BRS		BRS				BRS			A (S-06)

Notes:

Q1 = First Quarter

Q3 = Third Quarter

DQO = Data Quality Objectives letter to EPA, February 20, 1996.

(2) In Q3-99, ROD goal of 2.2 ppb was changed to ROD standard of 1.0 ppb
ARS = Above ROD standard
BRS = Below ROD standard
TI Waiver = Amendment #2

Frequency

A = Annually
S = Semiannual
Q = Quarterly
E = Sampled at request of EPA
EQ = Sampled quarterly based on EPA request
B = Biennially
A1 = Annually as part of the Alternative Water Supply Program

ARG = Above ROD goal
BRG = Below ROD goal
At RG = Equal to ROD goal
NS = Not sampled
ORC = Add bioremediation enhancements.

TABLE 9
REMEDIAL ACTION MONITORING PARAMETER TREND EVALUATION
PENTACHLOROPHENOL

Well	Zone	Original Freq.	Results																												
			A-96	Q1-97	S-97	Q3-97	A-97	Q1-98	S-98	Q3-98	A-98	Q1-99	S-99	Q3-99(2)	A-99	Q1-00	S-00	Q3-00	A-00	Q1-01	S-01	Q3-01	A-01	Q1-02	S-02	Q3-02	A-02	Q1-03	S-03	Q3-03	A-03
On-Property Wells																															
30L1	BU/BL	E	BRG				BRG								BRS								NS								
30LS	B/C	E	BRG				NS																								
30M	B/C	E	NS	BRG			NS																								
MW-1	BU	Q	ARG	ARG	ARG	ARG	ARG	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	ARS	NS	NS	NS	NS	NS
MW-2	BU	Q	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS
MW-3	BU	EQ	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS
MW-4	BU	Q	ARG	ARG	ARG	ARG	ARG	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
MW-5	BU	Q	NS	ARG	ARG	ARG	ARG	ARG	ARG	BRG	BRG	BRG	BRG	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS
MW-6	BU	EQ	NS	BRG			BRG				NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
MW-7	BU	Q	BRG	BRG	BRG		BRG		BRG	BRG	BRG	BRG	BRG	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS
MW-8	BU	Q	NS	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS
MW-11	BU	EQ	NS	BRG			BRG								BRS								BRS								BRS
MW-12	BU	EQ	NS	ARG	ARG	ARG	BRG	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
MW-13	BU	EQ	NS	ARG	BRG	BRG	BRG	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
MW-15	BL	Q	ARG	ARG	ARG	BRG	BRG	BRG	BRG		BRG		BRG		BRS		BRS		BRS				BRS				BRS				BRS
MW-16	BU	Q	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS
MW-17	C	A	BRG				BRG								BRS								BRS								BRS
MW-18	C	A	NS	BRG			BRG								BRS								BRS								BRS
MW-19	C	A	BRG				BRG								BRS								BRS								BRS
MW-20A	BU	Q	ARG	ARG	ARG	ARG	ARG	ARG	BRG	ARG	BRG	BRG	BRG	ARS	ARS	BRS	ARS	BRS	ARS	NS	NS	BRS	BRS	BRS	BRS		BRS		BRS		BRS
MW-20B	BL	Q	BRG	BRG	BRG	BRG	BRG		BRG		BRG		BRG		BRS				BRS				BRS				BRS				BRS
MW-21A	BU	EQ	BRG		BRG		BRG				BRG				BRS				BRS				BRS								BRS
MW-21B	BL	A	BRG				BRG								BRS								BRS								BRS
MW-22A	BU	EQ	BRG		BRG		BRG				NS	NS	BRG		BRS				BRS				BRS								BRS
MW-22B	BL	A	BRG				BRG								BRS								BRS								BRS
MW-22C	C	A	BRG				BRG								BRS								BRS								BRS
MW-23	BL	Q	BRG		BRG		BRG		NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
MW-24	B	Q	NS	BRG	BRG		BRG		BRG		BRG		BRG		BRS		BRS		BRS		NS	BRS	BRS		BRS		BRS		BRS		BRS
MW-25	C	Q	NS	BRG	BRG		BRG				BRG				BRS		BRS		BRS		NS	BRS	BRS		BRS		ARS/BRS	BRS	BRS		BRS
P-3	C	A	NS	BRG			BRG								BRS								BRS								BRS
RW-1	BU	EQ	NS	NS	NS	NS	NS	BRG			BRG				BRS				BRS				BRS								BRS
SW-1	BL/C	Q	NS	BRG	BRG		BRG				BRG				BRS				BRS				BRS		BRS						BRS
TW-1	BU	Q	NS	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	BRS	ARS	ARS	BRS	BRS
TW-2	BU	A	NS	NS	BRG		NS	BRG							BRS								BRS								BRS

Notes:

Q1 = First Quarter

Q3 = Third Quarter

DQO = Data Quality Objectives letter to EPA, February 20, 1996.

(2) In Q3-99, ROD goal of 2.2 ppb was changed to ROD standard of 1.0 ppb

ARS = Above ROD standard

BRS = Below ROD standard

TI Waiver = Amendment #2

Frequency

A = Annually

S = Semiannual

Q = Quarterly

E = Sampled at request of EPA

EQ = Sampled quarterly based on EPA request

B = Biennially

A1 = Annually as part of the Alternative Water Supply Program

ARG = Above ROD goal

BRG = Below ROD goal

At RG = Equal to ROD goal

NS = Not sampled

ORC = Add bioremediation enhancements.

TABLE 9
REMEDIAL ACTION MONITORING PARAMETER TREND EVALUATION
PENTACHLOROPHENOL

Well	Zone	Original Freq.	Q1-04	S-04	Q3-04	A-04	Q1-05	S-05	Q3-05	A-05	Q1-06	S-06	Q3-06	A-06	Q1-07	S-07	Q3-07	A-07	Q1-08	S-08	Revised Frequency and Date of Revision
On-Property Wells																					
30L1	BU/BL	E																			B (A-97)
30LS	B/C	E																			well destroyed (A-97)
30M	B/C	E																			well abandoned (A-97)
MW-1	BU	Q	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	ORC (Q1-98) Addition Well
MW-2	BU	Q	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	
MW-3	BU	EQ	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	BRS	BRS	Q (Q1-95) ORC Monitoring Well
MW-4	BU	Q	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	ORC (Q1-98) Addition Well
MW-5	BU	Q	BRS	BRS		BRS		BRS		BRS		BRS		BRS				BRS			A (S-06)
MW-6	BU	EQ	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	A (Q1-97) ORC (Q1-98) Addition Well
MW-7	BU	Q	BRS	BRS		BRS		BRS		BRS		BRS		BRS				BRS			A (S-06)
MW-8	BU	Q	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	BRS	ARS	ARS	ARS	ARS	ARS	ARS	Q ORC (Q1-98) Monitoring Well
MW-11	BU	EQ								BRS								BRS			B (A-97)
MW-12	BU	EQ	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	Q (Q1-97) ORC (Q1-98) Addition Well
MW-13	BU	EQ	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	Q (Q1-96) ORC (Q1-98) Addition Well
MW-15	BL	Q								BRS						BRS		BRS			B (A-03)
MW-16	BU	Q	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	
MW-17	C	A								BRS								BRS			B (A-97)
MW-18	C	A								BRS								BRS			B (A-97)
MW-19	C	A								BRS								BRS			B (A-97)
MW-20A	BU	Q			BRS	BRS				BRS				BRS				BRS			B (A-07)
MW-20B	BL	Q								BRS								BRS			B (A-03)
MW-21A	BU	EQ								BRS								BRS			B (A-00)
MW-21B	BL	A								BRS								BRS			B (A-97)
MW-22A	BU	EQ								BRS								BRS			B (A-00)
MW-22B	BL	A								BRS								BRS			B (A-97)
MW-22C	C	A								BRS								BRS			B (A-97)
MW-23	BL	Q	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	ORC (Q1-98)
MW-24	B	Q		BRS		BRS		BRS		BRS		BRS		BRS		BRS		BRS		BRS	S (S-97) Remain per TI Waiver
MW-25	C	Q		BRS		BRS		BRS		BRS		BRS		BRS		BRS		BRS		BRS	S (A-99) increase per TI Waiver
P-3	C	A								BRS								BRS			B (A-97)
RW-1	BU	EQ								BRS								BRS			B (A-01)
SW-1	BL/C	Q								BRS								BRS			B (A-00)
TW-1	BU	Q	ARS	BRS	BRS	ARS	BRS	BRS	BRS	ARS	ARS	BRS	BRS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	Q ORC (Q1-98) Monitoring Well
TW-2	BU	A								BRS								BRS			B (Q1-98)

Notes:

Q1 = First Quarter

Q3 = Third Quarter

DQO = Data Quality Objectives letter to EPA, February 20, 1996.

(2) In Q3-99, ROD goal of 2.2 ppb was changed to ROD standard of 1.0 ppb
ARS = Above ROD standard
BRS = Below ROD standard
TI Waiver = Amendment #2

Frequency

A = Annually
S = Semiannual
Q = Quarterly
E = Sampled at request of EPA
EQ = Sampled quarterly based on EPA request
B = Biennially
A1 = Annually as part of the Alternative Water Supply Program

ARG = Above ROD goal
BRG = Below ROD goal
At RG = Equal to ROD goal
NS = Not sampled
ORC = Add bioremediation enhancements.

TABLE 10
REMEDIAL ACTION MONITORING PARAMETER TREND EVALUATION
POLYNUCLEAR AROMATIC HYDROCARBONS

Well	Original Frequency	A-96	Q1-97	S-97	Q3-97	A-97	Q1-98	S-98	Q3-98	A-98	Q1-99	S-99	Q3-99	A99	Q1-00	S-00	Q3-00	A-00	Q1-01	S-01	Q3-01	A-01	Q1-02	S-02	Q3-02	A-02
Off-Property Wells																										
86	S																									
P-1A	S																									
RI-7	S																									
RI-17D	S																									
RI-20A																										
RI-20B																										
On-Property Wells																										
EW-1	S	BRG	BRG	BRG	BRG	BRG	BRG	BRG	BRG	BRG	BRG	BRG	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS
EW-2	S	BRG	BRG	BRG	BRG	BRG	BRG	BRG	BRG	BRG	BRG	BRG	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS
MW-1	A	ARG	ARG	ARG	ARG	ARG	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	ARS	NS
MW-2	A	BRG				BRG								BRS								BRS				
MW-4	A	BRG	BRG			BRG								NS								NS				
MW-5	A	NS	BRG			BRG								BRS								BRS				
MW-6	A	NS	BRG			BRG								NS								NS				
MW-7	A	NS	BRG			BRG								BRS								BRS				
MW-8	A	NS	BRG	BRG		BRG		BRG		BRG		BRG		BRS				BRS				ARS	ARS	ARS	ARS	ARS
MW-15	Q	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS
MW-16	Q	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS
MW-17	A	BRG				BRG								BRS								BRS				
MW-18	A	NS	BRG			BRG								BRS								BRS				
MW-19	Q	ARG	ARG	ARG	BRG	ARG	ARG	BRG	BRG	ARG	ARG	ARG	ARS	ARS	ARS	ARS	ARS	ARS	ARS	BRS	ARS	ARS	ARS	ARS	ARS	ARS
MW-20A	S	BRG	BRG	BRG		BRG		BRG		BRG		BRG		BRS				BRS				BRS				BRS
MW-20B	A	BRG				BRG								BRS								BRS				
MW-22A	A	BRG				BRG								BRS								BRS				
MW-22C	A	BRG				BRG								BRS								BRS				
MW-23	A	BRG				BRG								NS								NS				
MW-24	S	NS	BRG			BRG				ARG	ARG	ARG	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS
MW-25	S	NS	BRG			BRG				BRG				BRS		BRS		BRS		BRS		BRS		BRS		BRS
RW-1	A	NS	NS	NS	NS	NS	BRG			BRG				BRS								BRS				
SW-1	Q	NS	BRG	BRG		BRG				BRG				BRS				BRS				BRS				
TW-1	A	NS	BRG			BRG								BRS								BRS				
TW-2	A	NS	NS	BRG		NS	BRG							BRS								BRS				

Notes:
Q1 = First Quarter
Q3 = Third Quarter

A = Annually
S = Semiannual
Q = Quarterly
B = Biennially

ARG = Above ROD goal
BRG = Below ROD goal
Not yet con = Not yet constructed
NS = Not sampled

ORC = Add bioremediation enhancements.
ARS = Above ROD standard
BRS = Below ROD standard
TI Waiver = Amendment #2

TABLE 10
REMEDIAL ACTION MONITORING PARAMETER TREND EVALUATION
POLYNUCLEAR AROMATIC HYDROCARBONS

Well	Original Frequency	Q1-03	S-03	Q3-03	A-03	Q1-04	S-04	Q3-04	A-04	Q1-05	S-05	Q3-05	A-05	Q1-06	S-06	Q3-06	A-06	Q1-07	S-07	Q3-07	A-07	Q1-08	S-08	Revised Frequency and Date of Revision
Off-Property Wells																								
86	S																							Do not resample
P-1A	S																							Do not resample
RI-7	S																							Do not resample
RI-17D	S																							Do not resample
RI-20A																								Do not resample
RI-20B																								Do not resample
On-Property Wells																								
EW-1	S	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS			A (S-96)
EW-2	S	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS			A (S-96)
MW-1	A	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	Q (Q1-96) ORC (Q1-98)
MW-2	A				BRS								BRS								BRS			B (A-97)
MW-4	A				NS								NS								NS			B (A-97) ORC (Q1-98)
MW-5	A				BRS								BRS								BRS			B (A-97)
MW-6	A				NS								NS								NS			B (A-97) ORC (Q1-98)
MW-7	A				BRS								BRS								BRS			B (A-97)
MW-8	A	ARS	ARS	BRS	BRS	BRS	BRS		BRS		BRS		BRS		BRS		BRS		BRS		BRS			A (A-06)
MW-15	Q	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	
MW-16	Q	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	
MW-17	A				BRS								BRS								BRS			B (A-97)
MW-18	A				BRS								BRS								BRS			B (A-97)
MW-19	Q	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	BRS	BRS	BRS	ARS	ARS	ARS	ARS	
MW-20A	S				BRS								BRS								BRS			B (A-02)
MW-20B	A				BRS								BRS								BRS			B (A-97)
MW-22A	A				BRS								BRS								BRS			B (A-97)
MW-22C	A				BRS								BRS								BRS			B (A-97)
MW-23	A				NS								NS								NS			B (A-97) ORC (Q1-98)
MW-24	S	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	BRS	BRS	ARS	ARS	ARS	ARS	ARS	Q (Q3-99)
MW-25	S		BRS		BRS		BRS		BRS		BRS		BRS		BRS		BRS		BRS		BRS		BRS	S (A-99) increase per TI Waiver
RW-1	A				BRS								BRS								BRS			B (A-98)
SW-1	Q				BRS								BRS								BRS			B (A-00)
TW-1	A				BRS								BRS								BRS			B (A-97)
TW-2	A				BRS								BRS								BRS			B (Q1-98)

Notes:
Q1 = First Quarter
Q3 = Third Quarter

A = Annually
S = Semiannual
Q = Quarterly
B = Biennially

ARG = Above ROD goal
BRG = Below ROD goal
Not yet con = Not yet constructed
NS = Not sampled

ORC = Add bioremediation enhancements.
ARS = Above ROD standard
BRS = Below ROD standard
TI Waiver = Amendment #2

TABLE 11
REMEDIAL ACTION MONITORING PARAMETER TREND EVALUATION
ISOPROPYL ETHER

Well	Original Frequency	Results																
		Q2-94	A-94	Q1-95	S-95	Q3-95	A-95	Q1-96	S-96	Q3-96	A-96	Q1-97	S-97	A-97	Q1-98	S-98	Q3-98	A-98
Off-Property Wells																		
RI-20A		Not yet constr	Not yet constr	Not yet constr	Not yet constr	BRG												
RI-20B		Not yet constr	Not yet constr	Not yet constr	Not yet constr	BRG												
On-Property Wells																		
MW-1	Q	ARG	BRG	BRG	BRG	BRG	BRG		BRG		BRG		BRG	BRG			NS	NS
MW-8	A		BRG	BRG			BRG				NS	BRG		BRG				
MW-24	Q	Not yet constr	BRG	BRG	BRG	BRG	BRG		BRG		NS	BRG	BRG	BRG				BRG
MW-25	S	Not yet constr	BRG		BRG		BRG		BRG		NS	BRG	BRG	BRG				BRG

Notes:

Q1 = First Quarter

Q3 = Third Quarter

A = Annually
S = Semiannual
Q = Quarterly
B = Biennially

ARG = Above ROD goal
BRG = Below ROD goal
Not yet constr = Not yet constructed
NS = Not sampled

ORC = Add bioremediation enhancements.
ARS = Above ROD standard
BRS = Below ROD standard
TI Waiver = Amendment #2

TABLE 11
REMEDIAL ACTION MONITORING PARAMETER TREND EVALUATION
ISOPROPYL ETHER

Well	Original Frequency	Q1-99	S-99	Q3-99	A-99	A-00	A-01	A-02	A-03	A-04	A-03	A-04	A-05	A-06	A-07	Revised Frequency and Revision Date
Off-Property Wells																
RI-20A																Do not resample
RI-20B																Do not resample
On-Property Wells																
MW-1	Q	NS	NS	NS	NS	NS	NS	BRS	NS	NS	NS	NS	NS	NS	NS	A (S-97) ORC (Q1-98)
MW-8	A				BRS		BRS						BRS		BRS	B (A-97)
MW-24	Q				BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	A (S-97) Remain per TI Waiver
MW-25	S				BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	A (Q1-97) Remain per TI Waiver

Notes:

Q1 = First Quarter	A = Annually	ARG = Above ROD goal	ORC = Add bioremediation enhancements.
	S = Semiannual	BRG = Below ROD goal	ARS = Above ROD standard
Q3 = Third Quarter	Q = Quarterly	Not yet constr = Not yet constructed	BRS = Below ROD standard
	B = Biennially	NS = Not sampled	TI Waiver = Amendment #2

TABLE 12
REMEDIAL ACTION MONITORING PARAMETER TREND EVALUATION
BENZENE, ETHYLBENZENE, AND XYLENES

Well	Original Frequency	Results																								
		A-96	Q1-97	S-97	Q3-97	A-97	Q1-98	S-98	Q3-98	A-98	Q1-99	S-99	Q3-99	A-99	Q1-00	S-00	Q3-00	A-00	Q1-01	S-01	Q3-01	A-01	Q1-02	S-02	Q3-02	A-02
On-Property Wells																										
MW-1	Q	ARG	ARG	BRG	ARG	ARG	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	BRS	NS
MW-2	Q	BRG		BRG		BRG				BRG				BRS				BRS				BRS				
MW-3	A	BRG				BRG								BRS								BRS				
MW-4	Q	BRG		BRG		BRG				NS	NS	NS		NS				NS				NS				NS
MW-15	Q	BRG		BRG		ARG	BRG			BRG				BRS		BRS		BRS				BRS		BRS		BRS
MW-16	Q	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS
MW-18	Q	NS	BRG	BRG		BRG				BRG				BRS				BRS				BRS				
MW-24	S	NS	BRG			BRG				ARG	BRG			BRS				BRS				BRS				BRS
MW-25	S	NS	BRG			BRG				BRG				BRS				BRS				BRS				BRS
P-3	Q	NS	BRG	BRG		BRG				BRG				BRS				BRS				BRS				

Notes:

Q1 = First Quarter	A = Annually	ARG = Above ROD goal	ARS = Above ROD standard
	S = Semiannual	BRG = Below ROD goal	BRS = Below ROD standard
Q3 = Third Quarter	Q = Quarterly	Not yet con = Not yet constructed	TI Waiver = Amendment #2
	B = Biennially	NS = Not sampled	
		ORC = Add bioremediation enhancements.	

TABLE 12
REMEDIAL ACTION MONITORING PARAMETER TREND EVALUATION
BENZENE, ETHYLBENZENE, AND XYLENES

Well	Original Frequency	Q1-03	S-03	Q3-03	A-03	Q1-04	S-04	Q3-04	A-04	Q1-05	S-05	Q3-05	A-05	Q1-06	S-06	Q3-06	A-06	Q1-07	S-07	Q3-07	A-07	Q1-08	S-08	Revised Frequency and Revision Date
On-Property Wells																								
MW-1	Q	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	ORC (Q1-98)
MW-2	Q				BRS								BRS								BRS			B (A-00)
MW-3	A				BRS								BRS								BRS			B (A-97)
MW-4	Q				NS				NS				NS				NS				NS			A (S-97) ORC (Q1-98)
MW-15	Q		BRS		BRS		BRS		BRS		BRS		BRS		BRS		BRS		BRS		BRS		BRS	S (A-99) increase per TI waiver
MW-16	Q	ARS	ARS	ARS	ARS	ARS	ARS	ARS	BRS	BRS	ARS	BRS	ARS	BRS	BRS	BRS	BRS		BRS		BRS		BRS	S (A-06)
MW-18	Q				BRS								BRS								BRS			B (A-00)
MW-24	S				BRS				BRS				BRS				BRS				BRS			A (S-96) Remain per TI Waiver
MW-25	S				BRS				BRS				BRS				BRS				BRS			A (S-96) Remain per TI Waiver
P-3	Q				BRS								BRS								BRS			B (A-00)

Notes:

Q1 = First Quarter	A = Annually	ARG = Above ROD goal	ARS = Above ROD standard
	S = Semiannual	BRG = Below ROD goal	BRS = Below ROD standard
Q3 = Third Quarter	Q = Quarterly	Not yet con = Not yet constructed	TI Waiver = Amendment #2
	B = Biennially	NS = Not sampled	
		ORC = Add bioremediation enhancements.	

TABLE 13
REMEDIAL ACTION MONITORING PARAMETER TREND EVALUATION
PCDDs/PCDFs

Well	Original Frequency	Results																					Frequency Comment
		Q2-94	A-94	Q1-95	S-95	Q3-95	A-95	Q1-96	S-96	Q3-96	A-96	A-97	A-98	A-99	A-00	A-01	A-02	A-03	A-04	A-05	A-06	A-07	
Off-Property Wells																							
RI-3	Y	BRG *																					Do not resample
On-Property Wells																							
MW-1	Y	BRG *																					Do not resample
MW-5	Y	BRG *																					Do not resample
MW-8	Y	BRG *																					Do not resample
MW-16	Y	ARG	ARG				ARG				ARG	ARG	ARG	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	Sample annually
MW-24	Y	Not yet constr	BRG *																				Do not resample
MW-25	Y	Not yet constr	BRG *																				Do not resample

Notes:

Q1 = First Quarter	A = Annually	ARG = Above ROD goal	ARS = Above ROD standard
	S = Semiannual	BRG = Below ROD goal	BRS = Below ROD standard
Q3 = Third Quarter	Q = Quarterly	Not yet constr = Not yet constructed	TI Waiver = Amendment #2
	B = Biennially	NS = Not sampled	

Y= Will be sampled once, if PCDDs/PCDFs detected, initial frequency will be annual

* Although one or two 2,3,7,8 isomers were detected in these samples, the 2,3,7,8 TCDD toxic equivalency factor for these samples was within the background range as defined by one-half the detection limits in field blanks and method blanks.

TABLE 14
REMEDIAL ACTION MONITORING PARAMETER TREND EVALUATION
ARSENIC, COPPER, BARIUM

Well	Original Frequency	Results																											Revised Frequency and Revision Date
		Q2-94	A-94 *	Q1-95	S-95	Q3-95	A-95	Q1-96	S-96	Q3-96	A-96	Q1-97	A-97	Q1-98	S-98	Q3-98	A-98	Q1-99	S-99	Q3-99	A-99	A-00	A-01	A-02	A-03	A-04	A-05	A-06	A-07	
On-Property Wells																														
MW-1	A		BRG				BRG				BRG		BRG								NS		NS		NS					B (A-97) ORC (Q1-98)
MW-2	A		BRG				BRG				BRG		BRG								BRS		BRS		BRS		BRS		BRS	B (A-97)
MW-3	A		BRG				BRG				BRG		BRG								BRS		BRS		BRS		BRS		BRS	B (A-97)
MW-4	A		BRG				BRG				BRG		BRG								NS		NS		NS		NS		NS	B (A-97) ORC (Q1-98)
MW-6	A		BRG				BRG				NS	BRG	BRG								NS		NS		NS		NS		NS	B (A-97) ORC (Q1-98)
MW-7	A		BRG				BRG				BRG		BRG								BRS		BRS		BRS		BRS		BRS	B (A-97)
MW-8	A		BRG				BRG				NS	BRG	BRG								BRS		BRS		BRS		BRS		BRS	B (A-97)
MW-21B	A		BRG				BRG				BRG		BRG								BRS		BRS		BRS		BRS		BRS	B (A-97)
MW-23	A		BRG				BRG				BRG		BRG								NS		NS		NS		NS		NS	B (A-97) ORC (Q1-98)
MW-24	S		BRG		BRG		BRG		BRG		NS	BRG	BRG				BRG				BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	A (S-96) Remain per TI Waiver
MW-25	S		BRG		BRG		BRG		BRG		NS	BRG	BRG				BRG				BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	A (S-96) Remain per TI Waiver
RW-1	A		BRG				BRG				NS	NS	NS	BRG			BRG				BRS		BRS		BRS		BRS		BRS	B (A-98)
SW-1	A		BRG				BRG				NS	BRG	BRG								BRS		BRS		BRS		BRS		BRS	B (A-97)

Notes:

Q1 = First Quarter	A = Annually	ARG = Above ROD goal	ARS = Above ROD standard
	S = Semiannual	BRG = Below ROD goal	BRS = Below ROD standard
Q3 = Third Quarter	Q = Quarterly	NS = Not sampled	TI Waiver = Amendment #2
	B = Biennially	ORC = Add bioremediation enhancements.	

* The Annual 1994 sampling for inorganics did not include barium, but did include cadmium and mercury, due to a miscommunication regarding the sampling program.

TABLE 15
REMEDIAL ACTION MONITORING PARAMETER TREND EVALUATION
CHROMIUM

Well	Original Frequency	Results																												Revised Frequency and Revision Date
		Q2-94	A-94	Q1-95	S-95	Q3-95	A-95	Q1-96	S-96	Q3-96	A-96	Q1-97	S-97	A-97	Q1-98	S-98	Q3-98	A-98	Q1-99	S-99	Q3-99	A-99	A-00	A-01	A-02	A-03	A-04	A-05	A-06	A-07	
On-Property Wells																															
MW-1	A		BRG				BRG				BRG			BRG								NS		NS		NS		NS		NS	B (A-97) ORC (Q1-98)
MW-2	Q	BRG	BRG	BRG	BRG		BRG		BRG		BRG		BRG	BRG				BRG				BRS	BRS	BRS		BRS		BRS		BRS	B (A-00)
MW-3	A		BRG				BRG				BRG			BRG								BRS		BRS		BRS		BRS		BRS	B (A-97)
MW-4	Q	BRG	BRG	BRG	BRG		BRG		BRG		BRG		BRG	BRG				NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	A (S-97) ORC (Q1-98)
MW-6	A		BRG				BRG				NS	BRG		BRG								NS		NS		NS		NS		NS	B (A-97) ORC (Q1-98)
MW-7	A		BRG				BRG				BRG			BRG								BRS		BRS		BRS		BRS		BRS	B (A-97)
MW-8	S		BRG		BRG		BRG		BRG		NS	BRG		BRG				BRG				BRS		BRS		BRS		BRS		BRS	B (A-99)
MW-21B	A		BRG				BRG				BRG			BRG								BRS		BRS		BRS		BRS		BRS	B (A-97)
MW-23	A		BRG				BRG				BRG			BRG								NS		NS		NS		NS		NS	B (A-97) ORC (Q1-98)
MW-24	S	Not yet con	BRG		BRG		BRG		BRG		NS	BRG		BRG				BRG				BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	A (S-96) Remain per TI Waiver
MW-25	S	Not yet con	BRG		BRG		BRG		BRG		NS	BRG		BRG				BRG				BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	A (S-96) Remain per TI Waiver
RW-1	A		BRG				BRG				NS	NS	NS	NS	BRG			BRG				BRS		BRS		BRS		BRS		BRS	B (A-98)
SW-1	A		BRG				BRG				NS	BRG		BRG								BRS		BRS		BRS		BRS		BRS	B (A-97)

Notes:

Q1 = First Quarter	A = Annually	ARG = Above ROD goal	ORC = Add bioremediation enhancements.
	S = Semiannual	BRG = Below ROD goal	ARS = Above ROD standard
Q3 = Third Quarter	Q = Quarterly	Not yet con = Not yet constructed	BRS = Below ROD standard
	B = Biennially	NS = Not sampled	TI Waiver = Amendment #2

TABLE 16
REMEDIAL ACTION MONITORING PARAMETER TREND EVALUATION
BORON

Well	Original Frequency	Results																								
		A-96	Q1-97	S-97	Q3-97	A-97	Q1-98	S-98	Q3-98	A-98	Q1-99	S-99	Q3-99	A-99	Q1-00	S-00	Q3-00	A-00	Q1-01	S-01	Q3-01	A-01	Q1-02	S-02	Q3-02	A-02
On-Property Wells																										
MW-1	Q	BRG	BRG	BRG	BRG	BRG		NS		NS		NS		NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	BRS	NS
MW-2	A	BRG				BRG								BRS								BRS				
MW-3	A	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS
MW-4	Q	BRG		BRG		BRG				NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS				NS
MW-6	A	NS	BRG			BRG				NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
MW-7	A	BRG				BRG				BRG				BRS								BRS				
MW-8	S	NS	BRG	BRG		BRG				BRG				BRS				BRS				ARS	ARS	ARS	ARS	ARS
MW-17	Q	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS
MW-18	Q	NS	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS
MW-21B	A	BRG				BRG				BRG				BRS								BRS				
MW-23	A	BRG				BRG				NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
MW-24	S	NS	BRG	BRG		BRG				BRG				BRS				BRS				BRS				BRS
MW-25	S	NS	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS
RW-1	A	NS	NS	NS	NS	NS	BRG			BRG				BRS								BRS				
SW-1	A	NS	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARG	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	BRS	ARS	ARS	ARS	BRS

Notes:

Q1 = First Quarter	A = Annually	ARG = Above ROD goal	ARS = Above ROD standard
	S = Semiannual	BRG = Below ROD goal	BRS = Below ROD standard
Q3 = Third Quarter	Q = Quarterly	Not yet con = Not yet constructed	TI Waiver = Amendment #2
	B = Biennially	NS = Not sampled	
		ORC = Add bioremediation enhancements.	

TABLE 16
REMEDIAL ACTION MONITORING PARAMETER TREND EVALUATION
BORON

Well	Original Frequency	Results																						Revised Frequency and Revision Date
		Q1-03	S-03	Q3-03	A-03	Q1-04	S-04	Q3-04	A-04	Q1-05	S-05	Q3-05	A-05	Q1-06	S-06	Q3-06	A-06	Q1-07	S-07	Q3-07	A-07	Q1-08	S-08	
On-Property Wells																								
MW-1	Q	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	S (Q3-97) ORC (Q1-98) Addition Well
MW-2	A				BRS								BRS								BRS			B (A-97)
MW-3	A	ARS	ARS	ARS	ARS	ARS	ARS	ARS	BRS	BRS	BRS	BRS	BRS		BRS		BRS		BRS		BRS			A (A-07)
MW-4	Q				NS				NS				NS								NS			A (S-97) ORC (Q1-98)
MW-6	A	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	ORC (Q1-98) Addition Well
MW-7	A	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	BRS	B (A-98) Q until MW-8 issue resolved
MW-8	S	ARS	ARS	ARS	BRS	BRS	BRS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	Q (S-02)
MW-17	Q	ARS	ARS	ARS	ARS	BRS	ARS	BRS	ARS	ARS	BRS	BRS	BRS	BRS	BRS		BRS		BRS		BRS		BRS	A (S-08)
MW-18	Q	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	
MW-21B	A				BRS								BRS								BRS			B (A-98)
MW-23	A	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	ORC (Q1-98) Addition Well
MW-24	S				BRS				BRS				BRS				BRS				BRS			A (Q1-97) Remain per TI Waiver
MW-25	S	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	ARS	Q (Q3-95)
RW-1	A				BRS								BRS								BRS			B (A-99)
SW-1	A	BRS	BRS	BRS	BRS		BRS		BRS		ARS	ARS	BRS	BRS	BRS	BRS	BRS		BRS		BRS		BRS	S (A-06) Pending A-08

Notes:

Q1 = First Quarter	A = Annually	ARG = Above ROD goal	ARS = Above ROD standard
	S = Semiannual	BRG = Below ROD goal	BRS = Below ROD standard
Q3 = Third Quarter	Q = Quarterly	Not yet con = Not yet constructed	TI Waiver = Amendment #2
	B = Biennially	NS = Not sampled	
		ORC = Add bioremediation enhancements.	

TABLE 17
GROUNDWATER SAMPLING SUMMARY
SEMIANNUAL 2008

Off-Property	
Wells Sampled	#25, #86, 31C2, 31D3, RI-3, RI-10, RI-12, RI-17A, RI-17B
Deviations from Planned	Well 31C2 not sampled due to inoperative pump. RI-12 not sampled due to damage from wild fire summer 2008.
Results above ROD Standards	Well #86 - First Quarter 2008
Water Level	Water levels in individual wells vary 5 to 10 feet between wet and dry seasons. Groundwater flow direction consistent with historical flow directions.
Summary of Results	Well Penta (ug/L) RI-2 NS RI-3 < 0.5 ; 0.73 / 0.65 86 66 / 66 ; <0.5 / < 0.5 25 < 0.5 / < 0.5 RI-12 NS
In-situ Bioremediation	EHC-O added to wells RI-11, RI-20A, 26, 59, and 81
Off-property AWS	Well Penta (ug/L) 31D3 < 0.5 31C2 NS
On-Property	
TI Zone Plume	
Wells Sampled	MW-15, MW-16, and MW-19 Downgradient wells MW-24 and MW-25
Deviations from Planned	None
Summary of Results	Upgradient Wells: MW-15: Carcinogenic PAHs = 0.64 ug/L MW-16: Penta = 8.8 ug/L Carcinogenic PAHs = 7,190 ug/L MW-19: Carcinogenic PAHs = 0.37 / 0.42 ug/L
	Downgradient Wells: MW-24: Carcinogenic PAHs = ND Penta = 0.53 ug/L MW-25: Boron = 3,520 ug/L (Boron naturally occurs in C-Zone) Carcinogenic PAHs = ND
Water Level	Water levels in individual wells vary 5 to 10 feet between wet and dry seasons. Groundwater flow direction consistent with historical flow directions.
PR-1 (Product Recovery Well)	01/2008 thru 06/08 Recovery: Product: 63 gallons Emulsion: 31 gallons

TABLE 17
GROUNDWATER SAMPLING SUMMARY
SEMIANNUAL 2008

Eastern Plume	
Wells Sampled	EW-1, EW-2, MW-2, MW-3, MW-7, MW-8, SW-1, TW-1
Deviations from Planned	None
Results above ROD standards	Boron (ug/L): MW-8 = 1,400 MW-18 = 2,950 (Boron naturally occurs in C-Zone) Penta (ug/L): EW-2 = 2.5 MW-2 = 19 MW-8 = 280 TW-1 = 3.6
Water Level	Water levels in individual wells vary 5 to 10 feet between wet and dry seasons. Groundwater flow direction consistent with historical flow directions.
In-situ Bioremediation	EHC-O added to wells MW-1, MW-4, MW-6, MW-12, MW-13, MW-23
Soil Disposal Cells 1 and 2	
Soil: Cells 1 / 2 monument survey	To be included in Annual 2008 Report
Soil: Cells 1 / 2 groundwater monitoring	To be included in Annual 2008 Report

NS = Not Sampled