San Bernardino Municipal Water Department

Operations Monthly Treatment Report

Newmark OU / Towers / 19th St South GAC / 19th St North GAC

Reporting Period: Sept 2005

EPA 19th Street North Plant

Production GAC Wells

EPA 001	199.077	AF
EPA 108	167.785	AF
EPA 109	175.425	AF
EPA 110	297.794	AF
EPA 111	327.916	AF
EPA 112	162.199	AF
Totals	**1330.196**	**AF**

GAC Treatment

Vessel	Monthly Treated	Total Since Change-out	Vessel	Monthly Treated	Total Since Change-out
1A	96.313	477.461	1B	0.000	0.000
2A	103.675	443.282	2B	0.000	0.000
3A	104.302	584.686	3B	0.000	0.000
4A	101.756	520.268	4B	0.000	0.000
5A	156.216	584.843	5B	0.000	0.000
6A	156.216	818.905	6B	0.000	0.000
7A	0.000	0.000	7B	0.000	0.000
8A	85.085	475.586	8B	0.000	0.000
9A	107.782	501.568	9B	0.000	0.000
10A	105.220	452.741	10B	0.000	0.000
11A	100.654	569.610	11B	0.000	0.000
12A	111.747	617.967	12B	0.000	0.000
13A	101.230	572.296	13B	0.000	0.000
14A	0.000	0.000	14B	0.000	0.000
Totals	**1330.196 AF**	**6619.213 AF**		**0.000 AF**	**0.000 AF**

Vessels	
TCE-In	1.0
TCE-Out	0.0
PCE-In	5.2
PCE-Out	0.0
Total	**6.2 ug/L**

lbs Removed **22.41**

Summary

Monthly	
Total AF Treated GAC	2742.889
Total AF Treated Towers	544.589
Combined AF Treated	**3287.478**
Total lbs Removed GAC	34.6
Total lbs Removed Towers	5.9
Combined Pounds Removed	**40.5**

Year to Date	
Total AF Treated GAC	18951.112
Total AF Treated Towers	5648.244
Combined AF Treated	**24599.356**
Total lbs Removed GAC	241.1
Total lbs Removed Towers	68.3
Combined Pounds Removed	**309.4**