



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY  
REGION 8

1595 Wynkoop Street  
DENVER, CO 80202-1129  
Phone 800-227-8917  
<http://www.epa.gov/region08>

2009 MAY -4 AM 11:12

MAY - 4 2009

FILED  
EPA REGION VIII  
HEARING CLERK

Ref: ENF-W

CERTIFIED MAIL  
RETURN RECEIPT REQUESTED

Wiley McGuire, President  
Lance Creek Water and Sewer District  
795 V-5 Hilltop Road  
Lance Creek, Wyoming 82222

Re: Administrative Order Addendum #2  
Docket No. SDWA-08-2008-0064  
PWS ID #WY5600109

Dear Mr. McGuire:

This letter is the second addendum to the Administrative Order (AO) that EPA issued to the Lance Creek Water and Sewer District (the District) on June 9, 2008.

By letter dated January 27, 2009, EPA approved a compliance plan and schedule for the District. On February 3, 2009, Brad Kant, Operator for the District submitted a revised project completion schedule. The schedule was further clarified in an April 22, 2009 email from Keith Clarey, Project Manager, Wyoming Water Development Office. After several discussions with Mr. Clarey, the schedule was revised to provide a more accurate project completion date as well as to better accommodate the application and funding procedures required when using Wyoming Water Development Council funds. Today's letter incorporates the new schedule into the AO.


The schedule approved in today's letter is set forth in the following table. Each deadline in the new schedule is now an enforceable requirement of the AO.

The following table indicates that the District already has completed some required actions. The completion dates are based on what representatives of the District have told EPA and have not necessarily been independently verified. The District must notify EPA when each action required by the following schedule has been completed.


| <u>Action</u>  | <u>Deadline</u>   | <u>Completion</u>  |
|--|---|--------------------|
| Submit first application to Wyoming Water Development Commission (WWDC) for possible Phase 1 funding.  | August 15, 2008   | August 15, 2008    |
| Meet with WWDC representative to review application.   | September 30, 2008  | September 10, 2008 |
| Obtain preliminary WWDC funding approval.  | November 30, 2008   | November 6, 2008   |
| Obtain final approval of WWDC funding.   | December 30, 2008   | December 30, 2008  |
| Submit additional application paperwork to WWDC.   | March 31, 2009  | March 31, 2009     |
| <p>If project approved, begin Phase 1:</p> <ol style="list-style-type: none"> <li>1. Feasibility study of all options available to solve the arsenic level problem. <ul style="list-style-type: none"> <li>• Well drilling.</li> <li>• Small treatment plant at well site.</li> <li>• Point of use filtration.</li> </ul> </li> <li>2. Storage replacement options.</li> <li>3. Additional chlorination site options.</li> </ol> | June 30, 2009   |                    |
| Submit WWDC funding application to implement chosen option.  | October 1, 2010   |                    |
| Complete Phase 1 of the project and notify EPA of chosen option.   | October 1, 2010   |                    |
| Begin Phase 2 of the project to implement chosen option.   | June 30, 2011, or within 30 days of EPA's approval of the chosen option, whichever is later |                    |
| Complete chosen option and achieve compliance with the arsenic MCL.  | August 1, 2012  |                    |

Please contact Shawn McCaffrey at (800) 227-8917, extension 6515, or (303) 312-6515, if you have any questions concerning this Addendum. If you are represented by an attorney who has questions, please ask your attorney to call Peggy Livingston, Enforcement Attorney, at the above 800 number, extension 6858, or at (303) 312-6858.

Sincerely,



Diane L. Sipe, Director  
Technical Enforcement Program  
Office of Compliance, Enforcement,  
and Environmental Justice



David Rochlin, Supervisory Attorney  
Legal Enforcement Program  
Office of Enforcement, Compliance  
and Environmental Justice

cc: WY DEQ (via email)  
WY DOH (via email)  
Tina Artemis, EPA Regional Hearing Clerk  
Brad Kant, Operator, Lance Creek Water and Sewer District  
Keith E. Clarey, Project Manager, Wyoming Water Development Office



Printed on Recycled  
Paper