



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
 REGION 8
 1595 WYNKOOP STREET
 DENVER, COLORADO 80202-1129
 Phone 800-227-8917
<http://www.epa.gov/region08>

2013 JUL 25 AM 8:25

FILED
 EPA REGION VIII
 HEARING CLERK

Ref: 8ENF-W

JUL 25 2013

CERTIFIED MAIL
RETURN RECEIPT REQUESTED

John Field, Registered Agent
 Woodenshoe Pipeline Company
 4877 N. Woodenshoe
 Peoa, UT 84061

Re: Administrative Order 3rd Addendum
 Woodenshoe Pipeline Company
 Public Water System
 Docket No. SDWA-08-2012-0006
 PWS ID #UTAH22058

Dear Mr. Field:

This Addendum to the Administrative Order (Order) issued January 5, 2012, to the Woodenshoe Pipeline Company (Woodenshoe) constitutes the written approval by the EPA of the compliance schedule extension request submitted by Attorney Steven E. Clyde on behalf of Woodenshoe on July 10, 2013. It is necessary to extend the project completion date to May 30, 2014, because of delays in completing negotiations with the Weber Basin Water Conservancy District (WBWCD) and the necessity of obtaining an exception on minimum pressure requirements from the Utah Department of Environmental Quality. The new schedule for implementing and completing system improvements is shown below, and is incorporated into the Order per paragraph 20 of the Order.

Action

Prepare Corporate Documents
 Final Engineering Design submitted to the State
 Environmental Assessment filed with the State
 Verify Title to Easement Properties
 Prepare Easement Legal Descriptions/Documents/EA Archaeological Finding
 Execute/Record Easements
 Execute WBWCD Water Contract
 WBWCD Board Approval of Contract
 Obtain/Record Final Easement & Prepare Bid/Construction Contract
 File Water Right Exchange Application with State Engineer
 State Approval of Bid/Construction Documents
 Public Hearing on Environmental Assessment
 Approval of Water Right Exchange Application by State Engineer
 Execute State Load Documents/Solicit Bids/Award Construction Contract
 Commence Construction
 Substantial Completion/Operating Permit
 Construction Complete

Completion Date

December 15, 2012
 January 15, 2013
 January 30, 2013
 February 28, 2013
 March 31, 2013
 May 1, 2013
 June 1, 2013
 June 28, 2013
 July 15, 2013
 July 20, 2013
 August 1, 2013
 August 15, 2013
 September 15, 2013*
 September 30, 2013
 October 14, 2013
 November 30, 2013
 May 30, 2014


* In the event the Water Right Exchange Application is protested, the State Engineer's approval may be delayed, which would affect the timetable of the subsequent items.

Please note that EPA expects this approved schedule to be met. While not creating any right to an extension, EPA in its discretion may consider granting an extension to compliance order deadlines under limited circumstances. If unexpected events occur that are beyond Woodenshoe's control and that may require Woodenshoe to request an extension of these deadlines, Woodenshoe is responsible for notifying EPA well in advance of the deadline dates. EPA will not consider extending these deadlines without a clear justification for their need. Woodenshoe must provide the following information in writing for any request for extensions: a description of the work that has been completed and the additional work that may not be completed by the deadline dates; the unexpected events that have occurred or may occur and how Woodenshoe has attempted to foresee and use its best efforts to overcome these obstacles; and proposed new deadline dates with justification for the length of the proposed new deadlines.


As a reminder, Woodenshoe is required to submit quarterly progress reports to EPA and UTDEQ within 10 days of the end of each calendar quarter per paragraph 21 of the Order.

Please be advised that Woodenshoe is required to comply with all provisions of the Order. Penalties for failing to comply are set forth in the Order. Please contact Kathelene Brainich at (800) 227-8917, extension 6481, or (303) 312-6481 if Woodenshoe has any questions concerning this Addendum. If Woodenshoe's attorney has any questions, please ask the attorney to call Charles Figur, Enforcement Attorney, at the above 800 number, extension 6915, or at (303) 312-6915.

Sincerely,



James H. Eppers, Supervisory Attorney
Legal Enforcement Program
Office of Enforcement, Compliance
and Environmental Justice



Arturo Palomares, Director
Water Technical Enforcement Program
Office of Enforcement, Compliance
and Environmental Justice

cc: Joseph N. Santos, Epic Engineering
Steven E. Clyde, ClydeSnow P.C.
Patti Fauver, UTDEQ
Tina Artemis, EPA Regional Hearing Clerk



Printed on Recycled Paper