



REPLY TO
ATTENTION OF

DEPARTMENT OF THE ARMY

FORT ORD OFFICE, ARMY BASE REALIGNMENT AND CLOSURE
P.O. BOX 5008, BUILDING #4463 GIGLING ROAD
MONTEREY, CALIFORNIA 93944-5008

November 9, 2010

Fort Ord BRAC Field Office

Grant Himebaugh
Regional Water Quality Control Board, Central Coast Region
895 Aerovista Place, Suite 101
San Luis Obispo, CA 95826

Dear Mr. Himebaugh,

Per our discussions at the October Base Realignment and Closure Cleanup Team meeting and in accordance with Section 8.3 of the Fort Ord Federal Facility Agreement, the Army is submitting the final schedule for submitting primary documents relating to the RI Site 39 timetables and schedules.

A copy of this letter is also being provided to Mr. Lewis Mitani of U.S. Environmental Protection Agency and to Mr. Franklin Mark of California Department of Toxic Substances Control. If you have any questions, please contact Mr. William Collins at (831) 242-7920. I am available at (831) 242-7918.

Sincerely,

A handwritten signature in cursive script that reads "Gail Youngblood".

Gail Youngblood
BRAC Environmental Coordinator

Enclosures



REPLY TO
ATTENTION OF

DEPARTMENT OF THE ARMY
FORT ORD OFFICE, ARMY BASE REALIGNMENT AND CLOSURE
P.O. BOX 5008, BUILDING #4463 GIGLING ROAD
MONTEREY, CALIFORNIA 93944-5008

November 9, 2010

Fort Ord BRAC Field Office


Franklin Mark
Department of Toxic Substances Control
8800 Cal Center Drive
Sacramento, CA 95826

Dear Mr. Mark,

Per our discussions at the October Base Realignment and Closure Cleanup Team meeting and in accordance with Section 8.3 of the Fort Ord Federal Facility Agreement, the Army is submitting the final schedule for submitting primary documents relating to the RI Site 39 timetables and schedules.

A copy of this letter is also being provided to Mr. Lewis Mitani of U.S. Environmental Protection Agency and to Mr. Grant Himebaugh of the California Regional Water Quality Control Board. If you have any questions, please contact Mr. William Collins at (831) 242-7920. I am available at (831) 242-7918.

Sincerely,


Gail Youngblood
BRAC Environmental Coordinator

Enclosures



REPLY TO
ATTENTION OF

DEPARTMENT OF THE ARMY

FORT ORD OFFICE, ARMY BASE REALIGNMENT AND CLOSURE
P.O. BOX 5008, BUILDING #4463 GIGLING ROAD
MONTEREY, CALIFORNIA 93944-5008

November 9, 2010

Fort Ord BRAC Field Office

Lewis Mitani
U.S. Environmental Protection Agency
75 Hawthorne Street, Mail Code: SFD-8-3
San Francisco, CA 94105

Dear Mr. Mitani,

Per our discussions at the October Base Realignment and Closure Cleanup Team meeting and in accordance with Section 8.3 of the Fort Ord Federal Facility Agreement, the Army is submitting the final schedule for submitting primary documents relating to the RI Site 39 timetables and schedules.

A copy of this letter is also being provided to Mr. Franklin Mark of California Department of Toxic Substances Control and to Mr. Grant Himebaugh of the California Regional Water Quality Control Board. If you have any questions, please contact Mr. William Collins at (831) 242-7920. I am available at (831) 242-7918.

Sincerely,

A handwritten signature in black ink that reads "Gail Youngblood". The signature is fluid and cursive.

Gail Youngblood
BRAC Environmental Coordinator

Enclosures

Site 39, Former Fort Ord

Deliverable / Event	Current Deadlines (Previous Deadlines)	Deadline Revision Rationale
Remedial Action/Remedial Design		
Draft Site 39 Remedial Action Completion Report	11/11 (11/10)	
Comments Due	1/12 (1/11)	
Draft Final Site 39 Remedial Action Completion Report	3/12 (3/11)	
Comments Due	4/12 (4/11)	
Final Site 39 Remedial Action Completion Report	6/12 (5/11)	
Draft OU2 Landfills Construction Completion Report	3/14	
Comments Due	5/14	
Draft Final OU2 Landfills Construction Completion Report	7/14	
Comments Due	8/14	
Final OU2 Landfills Construction Completion Report	9/14	
Five Year Reviews		
Draft Third Five Year Review, Fort Ord Superfund Site	3/12	
Comments Due	5/12	
Draft Final Third Five Year Review, Fort Ord Superfund Site	6/12	
Comments Due	7/12	
Final Third Five Year Review, Fort Ord Superfund Site	8/12	
Comments Due	N/A	

Site 39, Former Fort Ord

Deliverable / Event	Current Deadlines (Previous Deadlines)	Deadline Revision Rationale
Remedial Action/Remedial Design		
Draft Site 39 Remedial Action Completion Report	11/11 (11/10)	
Comments Due	1/12 (1/11)	
Draft Final Site 39 Remedial Action Completion Report	3/12 (3/11)	
Comments Due	4/12 (4/11)	
Final Site 39 Remedial Action Completion Report	6/12 (5/11)	
Draft OU2 Landfills Construction Completion Report	3/14	
Comments Due	5/14	
Draft Final OU2 Landfills Construction Completion Report	7/14	
Comments Due	8/14	
Final OU2 Landfills Construction Completion Report	9/14	
Five Year Reviews		
Draft Third Five Year Review, Fort Ord Superfund Site	3/12	
Comments Due	5/12	
Draft Final Third Five Year Review, Fort Ord Superfund Site	6/12	
Comments Due	7/12	
Final Third Five Year Review, Fort Ord Superfund Site	8/12	
Comments Due	N/A	

Site 39, Former Fort Ord

Deliverable / Event	Current Deadlines (Previous Deadlines)	Deadline Revision Rationale
Remedial Action/Remedial Design		
Draft Site 39 Remedial Action Completion Report	11/11 (11/10)	
Comments Due	1/12 (1/11)	
Draft Final Site 39 Remedial Action Completion Report	3/12 (3/11)	
Comments Due	4/12 (4/11)	
Final Site 39 Remedial Action Completion Report	6/12 (5/11)	
Draft OU2 Landfills Construction Completion Report	3/14	
Comments Due	5/14	
Draft Final OU2 Landfills Construction Completion Report	7/14	
Comments Due	8/14	
Final OU2 Landfills Construction Completion Report	9/14	
Five Year Reviews		
Draft Third Five Year Review, Fort Ord Superfund Site	3/12	
Comments Due	5/12	
Draft Final Third Five Year Review, Fort Ord Superfund Site	6/12	
Comments Due	7/12	
Final Third Five Year Review, Fort Ord Superfund Site	8/12	
Comments Due	N/A	