



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY  
REGION 8

1595 Wynkoop Street  
DENVER, CO 80202-1129  
Phone 800-227-8917  
<http://www.epa.gov/region08>

2012 SEP -4 AM 11:50

SEP 04 2012

Ref: 8ENF-W



CERTIFIED MAIL LETTER  
RETURN RECEIPT REQUESTED

C T Corporation System, Registered Agent  
Georgia-Pacific Gypsum, LLC  
1720 Carey Ave., Ste. 200  
Cheyenne, WY 82001

Re: Administrative Order Addendum  
Georgia-Pacific Gypsum  
Public Water System  
Docket No. SDWA-08-2012-0030  
PWS ID #WY5600611

Dear Madame/Sir:

Pursuant to paragraph 10 of the Administrative Order (Order) issued June 28, 2012, to Georgia-Pacific Gypsum, LLC (Respondent) as owner and/or operator of the Georgia-Pacific Gypsum public water system (System), this Administrative Order Addendum (Addendum) incorporates the schedule for completing the actions at the System as outlined in the July 25, 2012 letter from Mike Becker on behalf of the Respondent, and clarifying email of August 14, 2012 from Paul Pederson. This letter constitutes the written approval by EPA of Georgia-Pacific Gypsum, LLC's schedule as indicated in the chart below.

Please note that EPA expects this approved schedule to be met. While not creating any right to an extension, EPA may in its discretion consider granting an extension to any deadline in the schedule under limited circumstances. If unexpected events occur that are beyond the System's control and that may prompt the Respondent to request an extension of these deadlines, the System will be responsible for notifying EPA well in advance of the deadline dates. EPA will not consider extending these deadlines without a clear justification for their need. The Respondent must provide the following information in any request for extension: a description of the work that has been completed and the additional work that may not be completed by the deadline dates, the unexpected events that occurred and how the Respondent attempted to foresee or overcome these obstacles, the proposed new deadline dates, and an explanation that justifies the new proposed deadline dates.

Action

Finish Date

Submit application to Wyoming Department of Environmental Quality for approval to construct and install single pass reverse osmosis (RO) water treatment system at System.	June 20, 2012 (completed)
Procurement of equipment and supplies for RO system construction and installation.	November 15, 2012


Installation of equipment and RO system construction	December 15, 2012
Commissioning of RO system equipment	January 15, 2013
Completion of RO treatment system project, with documentation of compliance with selenium and arsenic maximum contaminant levels	March 15, 2013

Consistent with paragraph 11 of the Order, the "Finish Date" deadlines above are now enforceable requirements of the Order. Further, EPA requests the Respondent forward photographs showing completion of the above action items, as appropriate.


Please be advised that the Respondent is required to comply with all provisions of the Order. Penalties for failing to comply are set forth in the Order. Please contact Mario Mérida at (303) 312-6297 if the Respondent has any questions concerning this Addendum. The Respondent's attorney may call Jean Belille, Enforcement Attorney, at (303) 312-6556 with questions regarding any related legal matter.

EPA appreciates the Respondent's ongoing efforts to protect the health of users of the Georgia-Pacific Gypsum public water system.

Sincerely,



Arturo Palomares, Director  
Water Technical Enforcement Program  
Office of Enforcement, Compliance  
and Environmental Justice



James H. Eppers, Supervisory Attorney  
Legal Enforcement Program  
Office of Enforcement, Compliance  
and Environmental Justice

cc: Tina Artemis, EPA Regional Hearing Clerk  
WY DEQ/DOH (via email)  
Mike Decker, Plant Manager, Georgia-Pacific Gypsum LLC  
Mike P. Stewart, Field Manager, Bureau of Land Management WY Cody Field Office